

# **PBA Project listing and status update**

**William White and Associates, LLC**

**April 28, 2025**

## **Emergency Ops - #10064**

- **37<sup>th</sup> Street path forward appears to be September 2025.**
- **Project schedule is proceeding extremely well with excellent progress.**
- **Exterior panels and structure are erected.**
- **Interior remodel has begun, and coordination of employees is ongoing.**
- **Work progressing on the interior and exterior.**
- **Schedule – within all required guidelines**

## **ICB Elevator - #10121**

- **Submittals are complete and equipment being ordered.**
- **Schedule – within all required guidelines**

## **Metro 1 Elevator - #10122**

- **Submittals complete and equipment ordered.**
- **Schedule – within all required guidelines**

## **Metro 2 Elevator - #10123**

- **Submittals complete and equipment ordered.**
- **Schedule – within all required guidelines**

## **ICB Remodel - #10133**

- **Positive test for asbestos in the basement, floors, and window caulking. Abatement proceeding.**
- **Lingo continues demolition.**
- **Basement investigation to start next week and final planning to be complete by April 22.**
- **Partial slab removal and hopefully reduced scope with structural reinforcement. The sewer line rerouting under review and design.**
- **Final CMAR contract buyout/amounts complete.**
- **Schedule – within all required guidelines**