

PBA Project listing and status update

William White and Associates, LLC

November 24, 2025

Emergency Ops - 10064

- Project schedule will advance to a substantial completion of December 31, 2025. Completion should occur approximately Jan. 16, 2026. The Emergency Management portion will extend past 12-31-2025 for the low voltage additional scope to the same time frame.
- Interior items with potential schedule problems – Lockers, appliances, signage, and benches. All items have been ordered.
- Schedule – within all required guidelines

ICB Elevator - 10121

- Submittals complete and equipment ordered.
- Contract completion March 2, 2026.
- Schedule – within all required guidelines

Metro 1 Elevator - 10122

- Submittals complete and equipment ordered.
- Contract completion March 23, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

Metro 2 Elevator - 10123

- Submittals complete and equipment ordered.
- Contract completion June 15, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

ICB Remodel - 101330

- Additional structural deterioration found in the columns during the first reinforcement correction. Waiting for test results. We are working with the engineers and testing lab.
- Overhead hydronic piping at 75% throughout.
- ARPA project completion November 10, 2026. Project completion is being revised to horizontal and vertical control impacts.
- Schedule – within all required guidelines

