

PBA Project listing and status update

William White and Associates, LLC

May 27, 2025

Emergency Ops - 10064

- 37th Street path forward appears to be September 2025.
- Project schedule will advance to a completion of December 31, 2025.
- Exterior panels and structure are erected.
- Interior remodel has begun, and coordination of employees is ongoing.
- Work progressing on the interior and exterior.
- The sheriff's office has added a FF&E Budget Line.
- Schedule – within all required guidelines

ICB Elevator - 10121

- Submittals are complete and equipment being ordered.
- Schedule – within all required guidelines

Metro 1 Elevator - 10122

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

Metro 2 Elevator - 10123

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

ICB Remodel - 10133

- Positive test for asbestos in the basement, floors, and window caulking. Abatement proceeding.
- Lingo continues demolition.
- Basement investigation completed.
- Partial slab removal and hopefully reduced scope with structural reinforcement. The sewer line rerouting under review and design.
- Reviewing proposed AV Low Voltage request.
- Final CMAR contract buyout/amounts complete.
- Revised cost and schedule of values complete.
- Schedule – within all required guidelines