

PBA Project listing and status update

William White and Associates, LLC

June 29, 2026

Emergency Ops - 10064

- **Signage still outstanding. Currently Lingo is installing temporary signage as the last schedule update is September for signage installation.**

Metro 1 Elevator - 10122

- **County installing waterproofing.**
- **Schedule – within all required guidelines.**

Metro 2 Elevator - 10123

- **County installing waterproofing.**
- **Schedule – within all required guidelines.**

ICB Remodel - 101330

- **Steel, reinforcing and glass on schedule for a July 1, 2027, schedule.**
- **The architects and engineers are complete with revisions and design work.**
- **Updated drawings and pricing complete.**
- **ARPA scheduled project completion November 10, 2026. Current schedule is late September.**
- **Schedule – Substantial completion July 1, 2027, within all required guidelines.**