

# **BOCC Project listing and status update**

**William White and Associates, LLC**

**June 9, 2025**

## **Elevator Overview – JJC Elevator #10009**

- Submittals complete. All elevators ordered.
- Change order to expedite schedule is complete. Kone schedule is revised to meet the December 1, 2026 completion date.
- Final cab finish selections ongoing.
- Schedule – within all required guidelines

## **Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor**

- Construction ongoing.
- Proceeding with original designed floor.
- All abatement had been addressed.
- Schedule – subject to project design changes, but completion scheduled for February 2026.

## **Annex Security/Front Entrance – 10067**

- First through fifth phases of abatement complete. Awaiting return of GC abatement contractor to complete remaining work. Expected to start this week.
- Abatement complete on existing East wall.
- Flooring finish at entrance defined. Pricing ongoing.
- West exterior ramp and entrance complete. Schedule a punchlist walkthrough this week.
- Schedule – within all required guidelines.

## **Courthouse Elevator (Jail) - #10119**

- As noted above in with elevator overview.

## **Annex Elevators - #10120**

- As noted above in with elevator overview.

## **Behavioral Health Services Facility - #10130**

- Site work ongoing.
- Submittals progressing.
- Resolution for unsuitable material has been defined.
- Schedule – Current project schedule concerns. Weather impacting progress of sitework.

## **Existing Jail HVAC - #10073**

- Work progressing on 13<sup>th</sup> floor.
- Schedule – within all required guidelines. Current forecasted completion, September 2025.