

# **PBA Project listing and status update**

**William White and Associates, LLC**

**August 25, 2025**

## **Emergency Ops - 10064**

- **37<sup>th</sup> Street path forward appears to be September 2025.**
- **Project schedule will advance to a completion of December 31, 2025.**
- **Interior remodel work ongoing. Framing and sheetrock working, tape, bed and paint working.**
- **Addition to Emergency Ops building ongoing.**
- **New stairwell ongoing.**
- **An unforeseen oil-water separation tank has been removed.**
- **Mechanical equipment delivered with installation August 25, 2025.**
- **Schedule – within all required guidelines**

## **ICB Elevator - 10121**

- **Submittals complete and equipment ordered.**
- **Contract completion March 2, 2026.**
- **Schedule – within all required guidelines**

## **Metro 1 Elevator - 10122**

- **Submittals complete and equipment ordered.**
- **Contract completion March 23, 2026.**
- **Schedule – within all required guidelines.**

## **Metro 2 Elevator - 10123**

- **Submittals complete and equipment ordered.**
- **Contract completion June 15, 2026.**
- **Schedule – within all required guidelines.**

#### **ICB Remodel - 10133**

- **Concrete placement of basement brace frame foundations complete.**
- **Brace frames have been installed.**
- **Interior demo and clear out of remaining debris complete.**
- **Phase 1 exterior demo has been relocated to the south.**
- **Overhead hydronic piping has started throughout.**
- **Buck hoist delivery and assembly are scheduled to start the week of 08/04, pending structural testing results. Kone and Lingo are working on crane accessibility and scheduling.**
- **Asbestos abatement and foundation change orders received.**
- **ARPA project completion November 10, 2026.  
Project completion December 10, 2026.**
- **Schedule – within all required guidelines**