

BOCC Project listing and status update

William White and Associates, LLC

July 27, 2026

JJC Elevator #10009

- Start date schedule for July 20, 2026, with completion October 5, 2026.
- Schedule – within all required guidelines

Annex Security/Front Entrance – 10067

- Base contract complete.
- Change order approved/issued. Scheduling material and work.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - 10119

- Started – April 14, 2026 - Start date scheduled for April 6, 2026, with completion June 30, 2026. State Inspection and punch list completion scheduled for week of July 27th, 2026. Waiting to hear from State on inspection date.
- Contract schedule October 23, 2026

Annex Elevators – 10120

- First three elevators are complete.
- Abatement of upper section completed and Kone has started.
- Abatement on lower section has started, complete in 2 weeks.
- Contract schedule December 1, 2026.

Behavioral Health Services Facility - 10130

- Building enclosure substantially dried in.
- State Fire Marshall 50% review complete.
- Drywall continues throughout.
- Patient mockup room reviewed. Punchlist forthcoming.
- Site concrete continues.
- 3rd party requirements being implemented.
- Schedule – Current project schedule concerns, but Flintco continues to improve the schedule. Weather and site impacting progress of sitework. Flintco current schedule of late December 2026 for substantial completion for construction.

