

PBA Project listing and status update

William White and Associates, LLC

March 30, 2026

Emergency Ops - 10064

- Preventative Maintenance turnover and schedule review – warranty requirements
- Signage still outstanding.
- Schedule – within all required guidelines

ICB Elevator - 10121

- Complete. Warranty confirmed to begin when the building becomes operational.
- Schedule – within all required guidelines

Metro 1 Elevator - 10122

- Complete pending final punch list and state requirements.
- Schedule – within all required guidelines.

Metro 2 Elevator - 10123

- Complete pending final punch list and state requirements.
- Schedule – within all required guidelines.

ICB Remodel - 101330

- Additional structural deterioration found in the columns during the first reinforcement correction.
- The architects and engineers are proceeding with revisions and design work.
- Updated drawings and pricing completing.
- ARPA scheduled project completion November 10, 2026. Current schedule is late September.
- Schedule – within all required guidelines