

Activity ID	Activity Name	Orig Dur	Start	Finish	Percent Complete	2026												2027												2028												2029											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar									
						or	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M												
General																																																					
A21500	BIM Initial Model Creation Coordination	5	13-Mar-26 A	05-Feb-29	40%	BIM Initial Model Creation Coordination																																															
A1540	Advertise - Bid Package No. 002	20	13-Apr-26 A	07-May-26	25%	Advertise - Bid Package No. 002																																															
A21900	Site & Civil Team - Level of Effort	448	16-Mar-26 A	17-Dec-27	5.36%	Site & Civil Team - Level of Effort																																															
A10000	Overall Construction Duration to Substantial Completion	674	13-Mar-26 A	03-Nov-28	3.71%	Overall Construction																																															
A21890	Recommendation and Issue Subcontracts - Bid Package 002	15	08-May-26	29-May-26	0%	Recommendation and Issue Subcontracts - Bid Package 002																																															
A21910	Structural, Precast, Cell, Detention & Shell Team - Level of Effort	319	12-May-26	12-Aug-27	0%	Structural, Precast, Cell, Detention & Shell Team - Level of Effort																																															
A1660	Advertise - Bid Package No. 003	20	14-May-26	11-Jun-26	0%	Advertise - Bid Package No. 003																																															
A21920	Central Utility Plant & MEP Team - Level of Effort	561	02-Jul-26	15-Sep-28	0%	Central Utility Plant & MEP Team - Level of Effort																																															
A21930	Architectural Team - Level of Effort	433	27-Jan-27	06-Oct-28	0%	Architectural Team - Level of Effort																																															
A21410	Substantially Dried In (All Areas)	0		08-Jul-27	0%	Substantially Dried In (All Areas)																																															
A2950	Test and Balance	30	31-Jan-28	10-Mar-28	0%	Test and Balance																																															
A2960	Functional Commissioning	45	13-Mar-28	12-May-28	0%	Functional Commissioning																																															
A2900	Fire Sprinkler Inspection	10	22-Jun-28	06-Jul-28	0%	Fire Sprinkler Inspection																																															
A2920	Mechanical Final Inspections	10	07-Jul-28	20-Jul-28	0%	Mechanical Final Inspections																																															
A3000	Create Arch Punchlist	15	07-Jul-28	27-Jul-28	0%	Create Arch Punchlist																																															
A2990	Hydronic Final Inspections	7	21-Jul-28	31-Jul-28	0%	Hydronic Final Inspections																																															
A2930	Plumbing Final Inspection	10	21-Jul-28	03-Aug-28	0%	Plumbing Final Inspection																																															
A3010	Perform Arch Punchlist	30	28-Jul-28	08-Sep-28	0%	Perform Arch Punchlist																																															
A2910	Electrical Final Inspection	10	04-Aug-28	17-Aug-28	0%	Electrical Final Inspection																																															
A2940	Building Final Inspection	10	18-Aug-28	31-Aug-28	0%	Building Final Inspection																																															
A2970	Fire Alarm Inspection	10	01-Sep-28	15-Sep-28	0%	Fire Alarm Inspection																																															
A2980	State Fire Marshal Inspection	10	18-Sep-28	29-Sep-28	0%	State Fire Marshal Inspection																																															
A3050	Certificate of Occupancy	5	02-Oct-28	06-Oct-28	0%	Certificate of Occupancy																																															
A24350	Weather Days	20	09-Oct-28	03-Nov-28	0%	Weather Days																																															
A21440	Substantial Completion (CCD = 11/3/2028)	0		03-Nov-28	0%	Substantial Completion																																															
A3020	FF&E Delivery/Setup	62	06-Nov-28	05-Feb-29	0%	FF&E Delivery/Setup																																															
A21740	Final Completion (CCD = 2/5/2029)	0		05-Feb-29	0%	Final Completion																																															
Subcontract Execution																																																					
A22300	Trade Partner Buyout - Precast	5	13-Mar-26 A	20-Apr-26	75%	Trade Partner Buyout - Precast																																															
A22380	Trade Partner Buyout - Detention Equipment	36	13-Mar-26 A	01-May-26	69.44%	Trade Partner Buyout - Detention Equipment																																															
A22440	Trade Partner Buyout - Doors, Frames, & HW Install	20	08-May-26	05-Jun-26	0%	Trade Partner Buyout - Doors, Frames, & HW Install																																															
A22450	Trade Partner Buyout - Coiling Doors & Grills	20	08-May-26	05-Jun-26	0%	Trade Partner Buyout - Coiling Doors & Grills																																															
A22570	Trade Partner Buyout - Food Services	20	08-May-26	05-Jun-26	0%	Trade Partner Buyout - Food Services																																															
A22600	Trade Partner Buyout - Commercial Laundry Equipment	20	08-May-26	05-Jun-26	0%	Trade Partner Buyout - Commercial Laundry Equipment																																															
A22180	Trade Partner Buyout - Millwork	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Millwork																																															
A22220	Trade Partner Buyout - Parking Control Equipment	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Parking Control Equipment																																															
A22240	Trade Partner Buyout - Fencing & Gates	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Fencing & Gates																																															
A22250	Trade Partner Buyout - Landscaping/Irrigation	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Landscaping/Irrigation																																															
A22260	Trade Partner Buyout - Paving & Specialties	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Paving & Specialties																																															
A22270	Trade Partner Buyout - Site Concrete	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Site Concrete																																															
A22350	Trade Partner Buyout - Roofing	20	12-Jun-26	10-Jul-26	0%	Trade Partner Buyout - Roofing																																															

Start Date: 12-Jan-26
Data Date: 17-Apr-26
Run Date: 21-Apr-26

Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Rem Work
 Near Crit Rem
 Remaining Work

Near Critical Remaining
 Critical Remaining Work
 % Complete

OK County Adult Detention Center - Baseline Schedule

Activity ID	Activity Name	Orig Dur	Start	Finish	Percent Complete	2026												2027												2028												2029		
						Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M
						or	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M			
A21450	Prep & Submit - Hydronic Pump Submittals	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22760	Prep & Submit - Expansion Tanks & Air Separators	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22810	Prep & Submit - Water Heaters & Storage Tanks	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22830	Prep & Submit - Filtration Systems	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22850	Prep & Submit - Water Softener Package	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22880	Prep & Submit - Domestic Booster Pump	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22940	Prep & Submit - Heat Recovery & Air Cooled Chillers	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A22980	Prep & Submit - Hot Water Coils	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A23420	Prep & Submit - Plumbing Fixtures	28	26-Mar-26 A	04-May-26	57.14%	[Progress bar]																																						
A24140	Fabricate & Deliver - Domestic Water Vault	15	15-Apr-26 A	05-May-26	13.33%	[Progress bar]																																						
A21340	Prep & Submit - VAV Submittals	30	26-Mar-26 A	06-May-26	53.33%	[Progress bar]																																						
A21370	Prep & Submit - FCUs Submittals	30	26-Mar-26 A	06-May-26	53.33%	[Progress bar]																																						
A23080	Prep & Submit - Pre-Fab Cells	15	17-Apr-26	07-May-26	0%	[Progress bar]																																						
A21070	Prep & Submit - Reinforcing Slab on Metal Deck - Basement T	19	13-Apr-26 A	07-May-26	21.05%	[Progress bar]																																						
A24170	Prep & Submit - Structural Steel Submittals - Area S	31	27-Mar-26 A	08-May-26	48.39%	[Progress bar]																																						
A24470	Prep & Submit - Gradebeams and SOG - Area S	18	17-Apr-26	12-May-26	0%	[Progress bar]																																						
A24480	Prep & Submit - Gradebeams and SOG - Area L	18	17-Apr-26	12-May-26	0%	[Progress bar]																																						
A24490	Prep & Submit - Gradebeams and SOG - Area G	18	17-Apr-26	12-May-26	0%	[Progress bar]																																						
A24180	Prep & Submit - Structural Steel Submittals - Area L	36	27-Mar-26 A	15-May-26	41.67%	[Progress bar]																																						
A24190	Prep & Submit - Structural Steel Submittals - Area G	36	27-Mar-26 A	15-May-26	41.67%	[Progress bar]																																						
A21220	Prep & Submit - Cooling Tower Submittals	45	26-Mar-26 A	28-May-26	35.56%	[Progress bar]																																						
A21190	Prep & Submit - Boiler Submittals	60	26-Mar-26 A	18-Jun-26	26.67%	[Progress bar]																																						
A21250	Prep & Submit - Electrical Gear Submittals	60	30-Mar-26 A	22-Jun-26	23.33%	[Progress bar]																																						
A21310	Prep & Submit - AHU Submittals	90	26-Mar-26 A	31-Jul-26	17.78%	[Progress bar]																																						
A24210	Review & Approve - Structural Steel Submittals - Area T	10	20-Apr-26	01-May-26	0%	[Progress bar]																																						
A23540	Fabricate & Deliver - Domestic Water Piping	15	20-Apr-26	08-May-26	0%	[Progress bar]																																						
A23810	Fabrication & Delivery - Panelboards	120	20-Apr-26	07-Oct-26	0%	[Progress bar]																																						
A23220	Fabrication & Delivery - Low Voltage Switchgears	260	20-Apr-26	27-Apr-27	0%	[Progress bar]																																						
A1160	Prep & Submit - Precast Wall Coordination	25	20-Mar-26 A	27-Apr-26	80%	[Progress bar]																																						
A24410	Fabricate & Deliver - Dewatering	5	21-Apr-26	27-Apr-26	0%	[Progress bar]																																						
A24400	Review & Approve - Dewatering	10	21-Apr-26	04-May-26	0%	[Progress bar]																																						
A23350	Fabrication & Delivery - Transformers	150	22-Apr-26	20-Nov-26	0%	[Progress bar]																																						
A21300	Fabrication & Delivery - Generator	260	22-Apr-26	29-Apr-27	0%	[Progress bar]																																						
A24310	Review & Approve - Masonry	10	23-Apr-26	06-May-26	0%	[Progress bar]																																						
A24590	Review & Approve - Reinforcing Slab on Metal Deck - Area G	10	24-Apr-26	07-May-26	0%	[Progress bar]																																						
A23190	Fabrication & Delivery - Switchboards	160	24-Apr-26	10-Dec-26	0%	[Progress bar]																																						
A23890	Review & Approve - Fire Suppression Piping & Sprinklers	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A23980	Review & Approve - Security Electronics	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A24500	Review & Approve - Gradebeams, Walls and SOG - Basement T	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A24520	Review & Approve - Gradebeams, Walls and SOG - Craw Space S	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A24530	Review & Approve - Reinforcing Slab on Metal Deck - Craw Space S	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A24840	Fab & Deliver - Reinforcing Piers - Basement T	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A24850	Fab & Deliver - Reinforcing Piers - Craw Space S	10	27-Apr-26	08-May-26	0%	[Progress bar]																																						
A1170	Review & Approve - Precast Wall Shop Drawings	10	27-Apr-26	11-May-26	0%	[Progress bar]																																						
A21180	Fabrication & Delivery - Underslab Plumbing	20	28-Apr-26	26-May-26	0%	[Progress bar]																																						

Start Date: 12-Jan-26
Data Date: 17-Apr-26
Run Date: 21-Apr-26

Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Rem Work
 Near Crit Rem
 Remaining Work

Near Critical Remaining
 Critical Remaining Work
 % Complete

OK County Adult Detention Center - Baseline Schedule

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026 2027 2028 2029																																															
						2026												2027												2028												2029											
						Pr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M												
A24240	Review & Approve - Structural Steel Submittals - Area L	10	18-May-26	01-Jun-26	0%	Review & Approve - Structural Steel Submittals - Area L																																															
A24250	Review & Approve - Structural Steel Submittals - Area G	10	18-May-26	01-Jun-26	0%	Review & Approve - Structural Steel Submittals - Area G																																															
A21110	Fabrication & Delivery - Structural Steel - Area U/V/W	30	18-May-26	29-Jun-26	0%	Fabrication & Delivery - Structural Steel - Area U/V/W																																															
A22990	Fabrication & Delivery - Hot Water Coils	20	19-May-26	16-Jun-26	0%	Fabrication & Delivery - Hot Water Coils																																															
A23610	Fabrication & Delivery - Plumbing Fixtures	50	19-May-26	29-Jul-26	0%	Fabrication & Delivery - Plumbing Fixtures																																															
A22790	Fabrication & Delivery - Water Heaters & Storage Tanks	60	19-May-26	12-Aug-26	0%	Fabrication & Delivery - Water Heaters & Storage Tanks																																															
A22840	Fabrication & Delivery - Filtration Systems	70	19-May-26	26-Aug-26	0%	Fabrication & Delivery - Filtration Systems																																															
A22900	Fabrication & Delivery - Domestic Booster Pump	80	19-May-26	10-Sep-26	0%	Fabrication & Delivery - Domestic Booster Pump																																															
A22960	Fabrication & Delivery - Heat Recovery & Air Cooled Chillers	90	19-May-26	24-Sep-26	0%	Fabrication & Delivery - Heat Recovery & Air Cooled Chillers																																															
A21470	Fabrication & Delivery - Hydronic Pumps	100	19-May-26	08-Oct-26	0%	Fabrication & Delivery - Hydronic Pumps																																															
A22870	Fabrication & Delivery - Water Softener Package	130	19-May-26	19-Nov-26	0%	Fabrication & Delivery - Water Softener Package																																															
A22780	Fabrication & Delivery - Expansion Tanks & Air Separators	200	19-May-26	03-Mar-27	0%	Fabrication & Delivery - Expansion Tanks & Air Separators																																															
A21360	Fabrication & Delivery - VAV - Area	60	21-May-26	14-Aug-26	0%	Fabrication & Delivery - VAV - Area																																															
A21390	Fabrication & Delivery - FCUs	60	21-May-26	14-Aug-26	0%	Fabrication & Delivery - FCUs																																															
A24610	Fab & Deliver - Reinforcing Slab on Metal Deck - Basement T	5	22-May-26	29-May-26	0%	Fab & Deliver - Reinforcing Slab on Metal Deck - Basement T																																															
A23620	Fabrication & Delivery - Pre-Fab Cells	166	22-May-26	19-Jan-27	0%	Fabrication & Delivery - Pre-Fab Cells																																															
A21130	Fabrication & Delivery - Structural Steel - Area S	30	26-May-26	07-Jul-26	0%	Fabrication & Delivery - Structural Steel - Area S																																															
A24660	Fab & Deliver - Gradebeams and SOG - Area S	10	28-May-26	10-Jun-26	0%	Fab & Deliver - Gradebeams and SOG - Area S																																															
A24670	Fab & Deliver - Gradebeams and SOG - Area L	10	28-May-26	10-Jun-26	0%	Fab & Deliver - Gradebeams and SOG - Area L																																															
A24680	Fab & Deliver - Gradebeams and SOG - Area G	10	28-May-26	10-Jun-26	0%	Fab & Deliver - Gradebeams and SOG - Area G																																															
A21230	Review & Approve - Cooling Tower Submittal	10	29-May-26	11-Jun-26	0%	Review & Approve - Cooling Tower Submittal																																															
A21140	Fabrication & Delivery - Structural Steel - Area L	30	02-Jun-26	14-Jul-26	0%	Fabrication & Delivery - Structural Steel - Area L																																															
A21150	Fabrication & Delivery - Structural Steel - Area G	30	02-Jun-26	14-Jul-26	0%	Fabrication & Delivery - Structural Steel - Area G																																															
A23040	Prep & Submit - Laundry Equipment	15	08-Jun-26	26-Jun-26	0%	Prep & Submit - Laundry Equipment																																															
A23050	Prep & Submit - Overhead Coiling Doors	15	08-Jun-26	26-Jun-26	0%	Prep & Submit - Overhead Coiling Doors																																															
A23930	Prep & Submit - Food Services Equipment	15	08-Jun-26	26-Jun-26	0%	Prep & Submit - Food Services Equipment																																															
A21040	Prep & Submit - Hollow Metal Door Frames Submittals	30	08-Jun-26	20-Jul-26	0%	Prep & Submit - Hollow Metal Door Frames Submittals																																															
A24280	Prep & Submit - Cooling Tower Shop Drawings	10	12-Jun-26	25-Jun-26	0%	Prep & Submit - Cooling Tower Shop Drawings																																															
A21240	Fabrication & Delivery - Cooling Towers	90	12-Jun-26	19-Oct-26	0%	Fabrication & Delivery - Cooling Towers																																															
A21020	Review & Approve - Detention Hollow Metal Frame Submittal	10	16-Jun-26	29-Jun-26	0%	Review & Approve - Detention Hollow Metal Frame Submittal																																															
A21200	Review & Approve - Boiler Submittal	10	19-Jun-26	02-Jul-26	0%	Review & Approve - Boiler Submittal																																															
A21260	Review & Approve - Electrical Gear Submittal	10	23-Jun-26	07-Jul-26	0%	Review & Approve - Electrical Gear Submittal																																															
A21580	Fabrication & Delivery - Structural Steel - MEP Trestle	25	25-Jun-26	30-Jul-26	0%	Fabrication & Delivery - Structural Steel - MEP Trestle																																															
A24290	Review & Approve - Cooling Tower Shop Drawings	10	26-Jun-26	10-Jul-26	0%	Review & Approve - Cooling Tower Shop Drawings																																															
A23120	Review & Approve - Laundry Equipment	10	29-Jun-26	13-Jul-26	0%	Review & Approve - Laundry Equipment																																															
A23130	Review & Approve - Overhead Coiling Doors	10	29-Jun-26	13-Jul-26	0%	Review & Approve - Overhead Coiling Doors																																															
A23260	Review & Approve - Food Services Equipment	10	29-Jun-26	13-Jul-26	0%	Review & Approve - Food Services Equipment																																															
A1360	Fabrication & Delivery - Precast Walls	80	30-Jun-26	21-Oct-26	0%	Fabrication & Delivery - Precast Walls																																															
A21030	Fabrication & Delivery - Detention Hollow Metal Frame	80	30-Jun-26	21-Oct-26	0%	Fabrication & Delivery - Detention Hollow Metal Frame																																															
A21210	Fabrication & Delivery - Boiler	65	06-Jul-26	05-Oct-26	0%	Fabrication & Delivery - Boiler																																															
A21270	Fabrication & Delivery - Electrical Gear	180	08-Jul-26	23-Mar-27	0%	Fabrication & Delivery - Electrical Gear																																															
A22420	Prep & Submit - Site Concrete	10	13-Jul-26	24-Jul-26	0%	Prep & Submit - Site Concrete																																															
A23250	Prep & Submit - Residential Appliances	15	13-Jul-26	31-Jul-26	0%	Prep & Submit - Residential Appliances																																															
A23440	Prep & Submit - Roofing	15	13-Jul-26	31-Jul-26	0%	Prep & Submit - Roofing																																															
A23660	Prep & Submit - Drywall	15	13-Jul-26	31-Jul-26	0%	Prep & Submit - Drywall																																															

Start Date: 12-Jan-26
Data Date: 17-Apr-26
Run Date: 21-Apr-26

Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Rem Work
 Near Crit Rem
 Remaining Work

Near Critical Remaining
 Critical Remaining Work
 % Complete

OK County Adult Detention Center - Baseline Schedule

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026												2027												2028												2029		
						Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M
						or	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M			
A22730	Earthwork - Building Pad - Area L	5	07-May-26	14-May-26	0%	■ Earthwork - Building Pad - Area L																																						
A1490	Drill Piers - Area L	10	10-Jun-26	24-Jun-26	0%	■ Drill Piers - Area L																																						
A1900	Form and Pour Grade Beams - Area L	10	24-Jun-26	09-Jul-26	0%	■ Form and Pour Grade Beams - Area L																																						
A21550	Coordination of Underground MEP - Area L	30	01-Jul-26	12-Aug-26	0%	■ Coordination of Underground MEP - Area L																																						
A2070	Concrete Curing - Area L	7	09-Jul-26	20-Jul-26	0%	■ Concrete Curing - Area L																																						
A16360	Install Underground MEP - Area L	15	13-Aug-26	02-Sep-26	0%	■ Install Underground MEP - Area L																																						
A1990	Pour SOG - Area L - P1	12	03-Sep-26	21-Sep-26	0%	■ Pour SOG - Area L - P1																																						
A2110	Pour SOG - Area L - P2	10	22-Sep-26	05-Oct-26	0%	■ Pour SOG - Area L - P2																																						
A2120	Excavate Retaining Walls - Loading Dock - Area L	8	06-Oct-26	15-Oct-26	0%	■ Excavate Retaining Walls - Loading Dock - Area L																																						
A21820	Pour SOG - Area L - P3	10	06-Oct-26	19-Oct-26	0%	■ Pour SOG - Area L - P3																																						
A2130	Form & Pour Retaining Walls - Loading Dock - Area L	10	16-Oct-26	29-Oct-26	0%	■ Form & Pour Retaining Walls - Loading Dock - Area L																																						
A2140	Grade and Form Loading Dock Ramps - Area L	8	30-Oct-26	10-Nov-26	0%	■ Grade and Form Loading Dock Ramps - Area L																																						
A2150	Form and Pour Loading Dock Ramps - Area L	5	11-Nov-26	17-Nov-26	0%	■ Form and Pour Loading Dock Ramps - Area L																																						
A21630	Overhead Coordination - Area L	34	23-Dec-26	10-Feb-27	0%	■ Overhead Coordination - Area L																																						
A19430	Erect Precast Walls - Area L - South Half	10	13-Jan-27	26-Jan-27	0%	■ Erect Precast Walls - Area L - South Half																																						
A19440	Erect Precast Walls - Area L - North Half	10	27-Jan-27	09-Feb-27	0%	■ Erect Precast Walls - Area L - North Half																																						
A16670	Install HSS Columns - Area L	10	10-Feb-27	23-Feb-27	0%	■ Install HSS Columns - Area L																																						
A16640	Install Roof Joists - Area L	10	24-Feb-27	09-Mar-27	0%	■ Install Roof Joists - Area L																																						
A16650	Lay Roof Decking - Area L	10	10-Mar-27	23-Mar-27	0%	■ Lay Roof Decking - Area L																																						
A18640	Set Roof Units - Area L	5	24-Mar-27	30-Mar-27	0%	■ Set Roof Units - Area L																																						
A21700	Install SOG Leave Outs - Area L	10	24-Mar-27	06-Apr-27	0%	■ Install SOG Leave Outs - Area L																																						
A18530	Install Roofing - Area L	12	31-Mar-27	15-Apr-27	0%	■ Install Roofing - Area L																																						
A16660	Remove Precast Bracing - Area L	5	07-Apr-27	13-Apr-27	0%	■ Remove Precast Bracing - Area L																																						
A17030	OH Plumbing Rough In - Storm - Area L	8	07-Apr-27	16-Apr-27	0%	■ OH Plumbing Rough In - Storm - Area L																																						
A17050	Set HM/Detention Frames in CMU - Area L	15	14-Apr-27	04-May-27	0%	■ Set HM/Detention Frames in CMU - Area L																																						
A17460	Build CMU Walls - Area L	20	14-Apr-27	11-May-27	0%	■ Build CMU Walls - Area L																																						
A18550	Install Overhead Doors - Area L	5	16-Apr-27	22-Apr-27	0%	■ Install Overhead Doors - Area L																																						
A18540	Install Exterior Doors and Louvers - Area L	10	16-Apr-27	29-Apr-27	0%	■ Install Exterior Doors and Louvers - Area L																																						
A18600	Install Exterior Windows - Area L	10	16-Apr-27	29-Apr-27	0%	■ Install Exterior Windows - Area L																																						
A17060	OH Plumbing Rough In - Domestic - Area L	20	19-Apr-27	14-May-27	0%	■ OH Plumbing Rough In - Domestic - Area L																																						
A17080	OH Hydronic Rough In - Area L	25	19-Apr-27	21-May-27	0%	■ OH Hydronic Rough In - Area L																																						
A22110	Substantially Dry - Area L	0		29-Apr-27	0%	◆ Substantially Dry - Area L																																						
A18560	Place Elastomeric Coating - Area L	15	30-Apr-27	20-May-27	0%	■ Place Elastomeric Coating - Area L																																						
A17420	In-Wall Fire Suppression Rough In - Area L	5	12-May-27	18-May-27	0%	■ In-Wall Fire Suppression Rough In - Area L																																						
A17040	Electrical Room Build Out - Area L	10	12-May-27	25-May-27	0%	■ Electrical Room Build Out - Area L																																						
A17020	In-Wall Electrical Rough In - Area L	15	12-May-27	02-Jun-27	0%	■ In-Wall Electrical Rough In - Area L																																						
A19320	Install Exterior Lighting - Area L	10	21-May-27	04-Jun-27	0%	■ Install Exterior Lighting - Area L																																						
A17090	Duct Overhead Rough In - Area L	20	24-May-27	21-Jun-27	0%	■ Duct Overhead Rough In - Area L																																						
A17070	OH Electrical Rough In - Area L	20	26-May-27	23-Jun-27	0%	■ OH Electrical Rough In - Area L																																						
A22920	Install Drywall - Area L	5	03-Jun-27	09-Jun-27	0%	■ Install Drywall - Area L																																						
A19330	Install Exterior Security - Area L	15	07-Jun-27	25-Jun-27	0%	■ Install Exterior Security - Area L																																						
A22930	Tape/Float/Coat Walls - Area L	5	10-Jun-27	16-Jun-27	0%	■ Tape/Float/Coat Walls - Area L																																						
A18570	Set AHU - Area L	5	22-Jun-27	28-Jun-27	0%	■ Set AHU - Area L																																						
A17100	OH Fire Suppression Rough In - Area L	15	22-Jun-27	13-Jul-27	0%	■ OH Fire Suppression Rough In - Area L																																						
A17470	Insulate Overhead Lines - Area L	20	22-Jun-27	20-Jul-27	0%	■ Insulate Overhead Lines - Area L																																						

Start Date: 12-Jan-26
Data Date: 17-Apr-26
Run Date: 21-Apr-26










Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Rem Work
 Near Crit Rem
 Remaining Work

Near Critical Remaining
 Critical Remaining Work
 % Complete

OK County Adult Detention Center - Baseline Schedule

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026												2027												2028												2029		
						Pr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	Aug	Sep	Oct	N	Dec	Jan	Feb	M	Apr	M	Jun	Jul	A	Sep	Oct	N	Dec	Jan	F	M			
A20890	Install Kitchen Equipment - Area G	10	31-Jan-28	11-Feb-28	0%																									■ Install Kitchen Equipment - Area G														
A20900	Hook Up Kitchen Equipment - Area G	15	14-Feb-28	03-Mar-28	0%																									■ Hook Up Kitchen Equipment - Area G														
A20920	Install Misc Finishes - Area G	10	06-Mar-28	17-Mar-28	0%																									■ Install Misc Finishes - Area G														
A22910	Fire Suppression Trimout - Area G	5	20-Mar-28	24-Mar-28	0%																									■ Fire Suppression Trimout - Area G														
A20910	Electrical Trimout - Area G	10	20-Mar-28	31-Mar-28	0%																									■ Electrical Trimout - Area G														
A22710	Plumbing Trimout - Area G	10	20-Mar-28	31-Mar-28	0%																									■ Plumbing Trimout - Area G														
A20930	Final Paint - Area G	10	03-Apr-28	14-Apr-28	0%																									■ Final Paint - Area G														
A22010	Final Clean - Area G	5	17-Apr-28	21-Apr-28	0%																									■ Final Clean - Area G														
A22020	Flintco Punch - Area G	5	24-Apr-28	28-Apr-28	0%																									■ Flintco Punch - Area G														

Start Date: 12-Jan-26
  Remaining Level of Effort
  Rem Work
  Near Critical Remaining
Data Date: 17-Apr-26
  Actual Level of Effort
  Near Crit Rem
  Critical Remaining Work
Run Date: 21-Apr-26
  Actual Work
  Remaining Work
  % Complete

**OK County Adult Detention Center - Baseline
Schedule**