

PBA Project listing and status update

William White and Associates, LLC

September 8, 2025

Emergency Ops - 10064

- 37th Street work progressing.
- Project schedule will advance to a completion of December 31, 2025.
- Interior remodel work ongoing. Framing and sheetrock working, tape, bed and paint working.
- Addition to Emergency Ops building ongoing.
- New stairwell ongoing.
- Mechanical equipment installed.
- Schedule – within all required guidelines

ICB Elevator - 10121

- Submittals complete and equipment ordered.
- Contract completion March 2, 2026.
- Schedule – within all required guidelines

Metro 1 Elevator - 10122

- Submittals complete and equipment ordered.
- Contract completion March 23, 2026.
- Schedule – within all required guidelines.

Metro 2 Elevator - 10123

- Submittals complete and equipment ordered.
- Contract completion June 15, 2026.
- Schedule – within all required guidelines.

ICB Remodel - 10133

- Concrete placement of basement brace frame foundations complete.
- Phase 1 exterior demo has been relocated to the south.
- Overhead hydronic piping has started throughout.
- Asbestos abatement changed approved.
- ARPA project completion November 10, 2026.
Project completion December 10, 2026.
- Schedule – within all required guidelines

