

# BOCC Project listing and status update

William White and Associates, LLC

February 24, 2025

## Juvenile Justice Elevator - #10009

- Annex and ICB submittals are complete. Annex and ICB elevators are being ordered. Proceeding with remaining submittals and minor modifications. The design of the 480v connection in lieu of 208v in the ICB is complete.
- Schedule – within all required guidelines

## Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor

- Construction has begun and abatement requirements are defined.
- Abatement on 5<sup>th</sup> floor, flooring and mastic is about 65% complete.
- Schedule – subject to project design changes, but completion scheduled for February 2026.

## Clerks Books 1<sup>st</sup> Floor - #10067 A

- Phase one south side complete with punch list items remaining.
- Final layout for Clerks Books completed.
- North side completion requirement of March 31, 2025.
- Schedule – within all required ARPA guidelines

## Annex Security/Front Entrance - #10067 C

- First through Third phase of abatement is complete with delays for the cold weather.
- The fourth phase is underway.
- West end exterior demo complete and continue with weather delays on new concrete work.
- Schedule – within all required guideline

## Courthouse Elevator (Jail) - 10119

- The submittal process is ongoing.
- Schedule – within all required guideline

## Annex Elevators - 10120

- The submittal process is ongoing.
- Schedule – will require adjustments.

## Behavioral Health Services Facility - 10130

- Work has begun and testing lab selection is complete.
- Schedule – Current project schedule concerns are being reviewed, and project is progressing.

**Existing Jail HVAC - #10073**

- **Work progressing.**
- **Duct cleaning completed on 3rd floor.**
- **Basement work complete.**
- **Change order complete.**
- **Schedule – within all required guideline**