

PBA Project listing and status update

William White and Associates, LLC

August 11, 2025

Emergency Ops - 10064

- **37th Street path forward appears to be September 2025.**
- **Project schedule will advance to a completion of December 31, 2025.**
- **Interior remodel work ongoing. Framing and sheetrock working, tape, bed and paint working.**
- **Addition to Emergency Ops building ongoing.**
- **New stairwell ongoing.**
- **An unforeseen oil-water separation tank below grade on the west side of building C has been discovered. Conflicts with installation of new utilities. Tank removal approved.**
- **Schedule – within all required guidelines**

ICB Elevator - 10121

- **Submittals complete and equipment ordered.**
- **Contract completion March 2, 2026.**
- **Schedule – within all required guidelines**

Metro 1 Elevator - 10122

- **Submittals complete and equipment ordered.**
- **Contract completion March 23, 2026.**
- **Schedule – within all required guidelines.**

Metro 2 Elevator - 10123

- **Submittals complete and equipment ordered.**
- **Contract completion June 15, 2026.**
- **Schedule – within all required guidelines.**

ICB Remodel - 10133

- **Concrete placement of basement brace frame foundations complete.**
- **Brace frames have been installed.**
- **Interior demo and clear out of remaining debris complete.**
- **Phase 1 exterior demo has been relocated to the south.**
- **Overhead hydronic piping has started throughout.**
- **Buck hoist delivery and assembly are scheduled to start the week of 08/04, pending structural testing results. Kone and Lingo are working on crane accessibility and scheduling.**
- **ARPA project completion November 10, 2026.
Project completion December 10, 2026.**
- **Schedule – within all required guidelines**