

BOCC Project listing and status update

William White and Associates, LLC

March 9, 2026

JJC Elevator #10009

- Start date schedule for June 6, 2026, with completion October 5, 2026.
- Schedule – within all required guidelines

Court Clerk Social Distancing - #10033 – 5th Floor

- Reviewing AHU drive motor replacement for 5th floor.

Annex Security/Front Entrance – 10067

- Entry finishes proceeding working on exterior.
- Contract schedule to extend into late March pending weather.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - 10119

- Start date scheduled for April 6, 2026, with completion June 22, 2026.
- Contract schedule October 23, 2026

Annex Elevators – 10120

- First three elevators are scheduled to complete May 25, 2026. Second, three elevators are scheduled to start June 22, 2026, and complete December 21, 2026.
- Additional abatement needed and complete.
- Contract schedule December 1, 2026.

Behavioral Health Services Facility - 10130

- Submittals progressing and working through finishing.
- Framing and sheathing continue.
- Roofing is being installed with roof drain tie-ins.
- 3rd party requirements being implemented.
- Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be concerning due to weather and unknown conditions.