

BOCC Project listing and status update

William White and Associates, LLC

November 24, 2025

Elevator Overview – JJC Elevator #10009

- Work in the Annex has been delayed. Asbestos abatement to complete December 1, 2025, for the first bank.
- Work in Metro 1 and 2 has begun.
- Schedule – within all required guidelines

Court Clerk Social Distancing - #10033 – 5th Floor

- Construction ongoing.
- Painting going on in all office areas. Ceilings are being installed. Millwork 90% complete.
- Contract completion March 22, 2026, with schedule of late December to early January completion.
- Schedule – within all required guidelines.

Annex Security/Front Entrance – 10067

- Flooring finish defined and scope for extending wall to column defined and pricing finalized.
- Additional asbestos abatement complete.
- Contract schedule to extend into late February.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - 10119

- As noted above in with elevator overview.
- Contract schedule October 23, 2026

Annex Elevators – 10120

- Additional asbestos abatement removal has started and should complete in the first bank Dec. 1, 2025
- Contract schedule December 1, 2026.

Behavioral Health Services Facility - 10130

- Submittals progressing.
- Started installation of fire line.
- Underground plumbing is progressing.
- Foundations and slabs are complete.
- Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of December 8, 2026, but continues to slip due to unprecedented weather.

