

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026												2027		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
General						517	16-Jan-25 A	27-Jan-27												
A5870	Fab & Deliver - Kingsway Door Jambs - Pod 3	60	11-Feb-26 A	05-May-26	75%															
A5871	Fab & Deliver - Kingsway Door Jambs - Admin	82	11-Feb-26 A	15-May-26	71.95%															
A5881	Fab & Deliver - Kingsway Door Jambs - Pod 2	82	11-Feb-26 A	15-May-26	71.95%															
A5891	Fab & Deliver - Kingsway Door Jambs - Pod 1	82	11-Feb-26 A	15-May-26	71.95%															
A6150	Trade Partner Buyout - FF&E	30	10-Apr-26 A	21-May-26	10%															
A6160	Trade Partner Buyout - Access Control/Security	30	10-Apr-26 A	21-May-26	10%															
A6170	Trade Partner Buyout - Data	30	10-Apr-26 A	21-May-26	10%															
A6020	Millwork - Fabrication & Delivery	40	06-Apr-26 A	01-Jun-26	17.5%															
A5510	Terracotta Framing System Fab/Delivery	75	23-Mar-26 A	07-Jul-26	22.67%															
A2200	Generator - Fabrication/Delivery	308	16-May-25 A	31-Jul-26	75.32%															
A4210	AAON Fabricate/Delivery	196	24-Nov-25 A	31-Aug-26	50.51%															
A4120	Terracotta Fabrication/Delivery	126	23-Mar-26 A	17-Sep-26	13.49%															
MH0010	Overall Duration Percent Complete	501	16-Jan-25 A	05-Jan-27	63.47%	Overall Duration Percent Complete														
A3190	State Health Department Inspection - 50%	5	22-Apr-26	28-Apr-26	0%															
MX1040	Conditioned Air	0	11-May-26		0%															
A6180	Procure Access Control/Security	30	22-May-26	06-Jul-26	0%															
A6190	Procure Data Cabling	30	22-May-26	06-Jul-26	0%															
A6200	Procure FF&E	30	22-May-26	06-Jul-26	0%															
A6220	Install Data - Pod 3	5	07-Jul-26	13-Jul-26	0%															
A6230	Install Data - Admin	5	07-Jul-26	13-Jul-26	0%															
A6280	Install Access Control/Security - Admin	10	07-Jul-26	20-Jul-26	0%															
A6290	Install Access Control/Security - Pod 3	10	07-Jul-26	20-Jul-26	0%															
A6240	Install Data - Pod 2	5	22-Jul-26	28-Jul-26	0%															
A6270	Install Access Control/Security - Pod 2	10	22-Jul-26	04-Aug-26	0%															
A6250	Install Data - Pod 1	5	05-Aug-26	11-Aug-26	0%															
A6260	Install Access Control/Security - Pod 1	10	05-Aug-26	18-Aug-26	0%															
A2950	Test and Balance	22	24-Sep-26	23-Oct-26	0%															
A2920	Mechanical Final Inspections	3	02-Oct-26	06-Oct-26	0%															
A2930	Plumbing Final Inspection	3	02-Oct-26	06-Oct-26	0%															
A2910	Electrical Final Inspection	3	07-Oct-26	09-Oct-26	0%															
A2940	Building Final Inspection	3	09-Oct-26	13-Oct-26	0%															
A2960	Functional Start-Up	5	12-Oct-26	16-Oct-26	0%															
A2900	Fire Sprinkler Inspection	3	14-Oct-26	16-Oct-26	0%															
A2970	Fire Alarm Inspection	3	14-Oct-26	16-Oct-26	0%															
A2980	State Fire Marshal Inspection	3	19-Oct-26	21-Oct-26	0%															
A3200	State Health Department Inspeccion - Final	3	19-Oct-26	21-Oct-26	0%															
A3180	Weather Days	4	22-Oct-26	27-Oct-26	0%															
A2990	Substantial Completion	0		27-Oct-26	0%															
MX1050	Substantial Completion (CCD = 10/23/26)	0		27-Oct-26	0%															
A3000	Create Arch Punchlist	5	20-Nov-26	30-Nov-26	0%															
A3010	Perform Arch Punchlist	24	01-Dec-26	05-Jan-27	0%															
A6210	Install FF&E	40	01-Dec-26	27-Jan-27	0%															
A3030	Final Completion	0		05-Jan-27	0%															

Start Date: 14-Aug-24 Remaining Level of Effort Rem Work Near Critical Remaining
Data Date: 15-Apr-26 Actual Level of Effort Near Crit Rem Critical Remaining Work
Run Date: 21-Apr-26 Actual Work Remaining Work % Complete

OK County - Behavioral Care Center

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026												2027		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
																		◆ Final Completion Inc		
MX1090	Final Completion Including FF&E	0		27-Jan-27	0%													◆ Final Completion Inc		
Sitework		141	11-Feb-26 A	28-Aug-26																
A3510	Installation of Building Gas	48	11-Feb-26 A	17-Apr-26	93.75%	Installation of Building Gas														
A5080	MEP Rough In at Soffit	18	30-Mar-26 A	22-Apr-26	66.67%	MEP Rough In at Soffit														
A6010	Concrete/Masonry Mobilization	45	20-Feb-26 A	23-Apr-26	84.44%	Concrete/Masonry Mobilization														
A5070	Install Vapor Barrier	15	06-Apr-26 A	24-Apr-26	46.67%	Install Vapor Barrier														
A3040	Install South Parking Lot Pavement	18	20-Apr-26	13-May-26	0%	Install South Parking Lot Pavement														
A5720	Dumpster Enclosure Footings Installation	5	24-Apr-26	30-Apr-26	0%	Dumpster Enclosure Footings Installation														
A5730	Transformer Yard Enclosure Footings Installation	5	24-Apr-26	30-Apr-26	0%	Transformer Yard Enclosure Footings Installation														
A5090	Install Sub Framing System - Phenolic Panels	8	27-Apr-26	06-May-26	0%	Install Sub Framing System - Phenolic Panels														
A5880	Dumpster/Transformer Enclosure CMU	5	01-May-26	07-May-26	0%	Dumpster/Transformer Enclosure CMU														
A5100	Install Phenolic Panels	10	07-May-26	20-May-26	0%	Install Phenolic Panels														
A3050	Install West Drive Lane Paving	14	14-May-26	03-Jun-26	0%	Install West Drive Lane Paving														
A5890	Install Light Fixtures	5	21-May-26	28-May-26	0%	Install Light Fixtures														
A5920	Install Site Lighting	10	29-May-26	11-Jun-26	0%	Install Site Lighting														
A3060	Install NE Drive Lane Paving	14	04-Jun-26	23-Jun-26	0%	Install NE Drive Lane Paving														
A3070	Install Sidewalks	10	19-Jun-26	02-Jul-26	0%	Install Sidewalks														
A3090	Install Irrigation	14	06-Jul-26	23-Jul-26	0%	Install Irrigation														
A5170	Install Plaster - Canopy	5	15-Jul-26	21-Jul-26	0%	Install Plaster - Canopy														
A5180	Install Fascia Panels - Canopy	10	22-Jul-26	04-Aug-26	0%	Install Fascia Panels - Canopy														
A3100	Install Landscaping	18	05-Aug-26	28-Aug-26	0%	Install Landscaping														
A4050	Install Site Furnishing	5	19-Aug-26	25-Aug-26	0%	Install Site Furnishing														
A3110	Install South Parking Lot - Top Coat and Pavement Marking	7	20-Aug-26	28-Aug-26	0%	Install South Parking Lot - Top Coat and Pavement Marking														
Pod 3		180	20-Jan-26 A	01-Oct-26																
A1930	Install Overhead Insulation - Pod 3	6	10-Apr-26 A	17-Apr-26	50%	Install Overhead Insulation - Pod 3														
A2370	Establish Temporary Conditioned Air - Pod 3	4	14-Apr-26 A	17-Apr-26	25%	Establish Temporary Conditioned Air - Pod 3														
A1940	Install Drywall - Pod 3	24	02-Apr-26 A	05-May-26	37.5%	Install Drywall - Pod 3														
A5350	Procure Punch Windows	80	20-Jan-26 A	11-May-26	76.25%	Procure Punch Windows														
A2410	Tape/Float/Finish Drywall - Pod 3	20	20-Apr-26	15-May-26	0%	Tape/Float/Finish Drywall - Pod 3														
A4830	Install Plaster - Pod 3 North Elevation	8	05-May-26	14-May-26	0%	Install Plaster - Pod 3 North Elevation														
A4010	Install Overhead Doors - Pod 3	3	06-May-26	08-May-26	0%	Install Overhead Doors - Pod 3														
A2490	Install Sheet Rock Ceiling Grid - Pod 3	14	11-May-26	29-May-26	0%	Install Sheet Rock Ceiling Grid - Pod 3														
A2510	Install Sheet Rock Ceilings - Pod 3	14	12-May-26	01-Jun-26	0%	Install Sheet Rock Ceilings - Pod 3														
A4840	Install Punched Windows	15	12-May-26	02-Jun-26	0%	Install Punched Windows														
A4820	Install Plaster - Pod 3 West Elevation	12	15-May-26	02-Jun-26	0%	Install Plaster - Pod 3 West Elevation														
A2500	Install MEP Sheet Rock Ceiling Grid - Pod 3	14	18-May-26	05-Jun-26	0%	Install MEP Sheet Rock Ceiling Grid - Pod 3														
A3270	Tape/Float/Finish Sheetrock Ceilings - Pod 3	10	27-May-26	09-Jun-26	0%	Tape/Float/Finish Sheetrock Ceilings - Pod 3														
A2420	Install Ceiling Grid - Pod 3	10	01-Jun-26	12-Jun-26	0%	Install Ceiling Grid - Pod 3														
A4800	Install Plaster - Pod 3 East Elevation	8	03-Jun-26	12-Jun-26	0%	Install Plaster - Pod 3 East Elevation														
A4940	Install Plaster - Pod 3 Courtyard	8	10-Jun-26	19-Jun-26	0%	Install Plaster - Pod 3 Courtyard														
A2430	Install MEP In Grid - Pod 3	10	15-Jun-26	26-Jun-26	0%	Install MEP In Grid - Pod 3														
A2440	Install Tile Finishes - Pod 3	15	15-Jun-26	06-Jul-26	0%	Install Tile Finishes - Pod 3														
A2450	Install Millwork Finishes - Pod 3	15	16-Jun-26	07-Jul-26	0%	Install Millwork Finishes - Pod 3														

OK County - Behavioral Care Center

Start Date: 14-Aug-24
Data Date: 15-Apr-26
Run Date: 21-Apr-26

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Rem Work
- Near Crit Rem
- Remaining Work
- Near Critical Remaining
- Critical Remaining Work
- % Complete

ActivityID	ActivityName	Orig Dur	Start	Finish	Percent Complete	2026												2027					
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar						
Pod 2						227	17-Dec-25 A	05-Nov-26															
A2000	Install Lower Overhead Electrical Rough-In - Pod 2	20	20-Mar-26 A	16-Apr-26	90%																		
A5550	Install Overhead Mechanical Rough-In (Secondary) - Pod 2	8	08-Apr-26 A	17-Apr-26	62.5%																		
A2020	Install In-Wall Plumbing Rough-In - Pod 2	15	01-Apr-26 A	21-Apr-26	66.67%																		
A1960	Install Overhead Fire Sprinkler Rough-In - Pod 2	34	10-Mar-26 A	24-Apr-26	76.47%																		
A5380	Procure Punch Windows	102	17-Dec-25 A	11-May-26	81.37%																		
A4910	Install Plaster - Pod 2 West Elevation	5	16-Apr-26	22-Apr-26	0%																		
A2040	Install In-Wall Insulation - Pod 2	8	22-Apr-26	01-May-26	0%																		
A2030	Install In-Wall Electrical Rough-In - Pod 2	15	22-Apr-26	12-May-26	0%																		
A2330	Establish Temporary Conditioned Air - Pod 2	10	27-Apr-26	08-May-26	0%																		
A4890	Install Punched Windows	10	12-May-26	26-May-26	0%																		
A2060	Install Drywall - Pod 2	11	18-May-26	02-Jun-26	0%																		
A2050	Install Overhead Insulation - Pod 2	11	19-May-26	03-Jun-26	0%																		
A4030	Install Overhead Doors - Pod 2	3	09-Jun-26	11-Jun-26	0%																		
A2580	Tape/Float/Finish Drywall - Pod 2	10	09-Jun-26	22-Jun-26	0%																		
A4970	Install Plaster - Pod 2 Courtyard	8	22-Jun-26	01-Jul-26	0%																		
A2590	Install Sheet Rock Ceiling Grid - Pod 2	10	23-Jun-26	07-Jul-26	0%																		
A2600	Install Ceiling Grid - Pod 2	10	08-Jul-26	21-Jul-26	0%																		
A2610	Install MEP Sheet Rock Ceiling Grid - Pod 2	10	08-Jul-26	21-Jul-26	0%																		
A2620	Install MEP In Grid - Pod 2	10	22-Jul-26	04-Aug-26	0%																		
A2650	Install Sheet Rock Ceilings - Pod 2	10	22-Jul-26	04-Aug-26	0%																		
A2630	Install Tile Finishes - Pod 2	15	22-Jul-26	11-Aug-26	0%																		
A4860	Install Terracotta Sub Framing System - South Elevation	10	29-Jul-26	11-Aug-26	0%																		
A2670	Tape/Float/Finish Sheet Rock Ceilings - Pod 2	10	05-Aug-26	18-Aug-26	0%																		
A5980	High Performance Flooring Patients Room- Pod 2	5	12-Aug-26	18-Aug-26	0%																		
A2680	Install Flooring - Pod 2	9	12-Aug-26	24-Aug-26	0%																		
A4870	Install Terracotta Sub Framing System - East Elevation	12	12-Aug-26	27-Aug-26	0%																		
A5950	High Performance Flooring Restrooms - Pod 2	5	19-Aug-26	25-Aug-26	0%																		
A2640	Install Millwork Finishes - Pod 2	9	19-Aug-26	31-Aug-26	0%																		
A3990	Install Food Services Equipment - Pod 2	5	21-Aug-26	27-Aug-26	0%																		
A2690	Install Toilet Fixtures - Pod 2	10	26-Aug-26	09-Sep-26	0%																		
A2660	Install Ceiling Tile - Pod 2	5	01-Sep-26	08-Sep-26	0%																		
A2700	Install Doors and Hardware - Pod 2	10	10-Sep-26	23-Sep-26	0%																		
A2710	Install Toilet Accessories - Pod 2	7	14-Sep-26	22-Sep-26	0%																		
A2720	Install Misc. Finishes - Pod 2	5	16-Sep-26	22-Sep-26	0%																		
A2730	Perform Contractors Punch - Pod 2	5	23-Sep-26	29-Sep-26	0%																		
A5030	Install Terracotta - Pod 2 South Elevation	10	02-Oct-26	15-Oct-26	0%																		
A5040	Install Terracotta - Pod 2 East Elevation	15	16-Oct-26	05-Nov-26	0%																		
Pod 1						237	17-Dec-25 A	19-Nov-26															
A2120	Install Wall Framing - Pod 1	40	19-Feb-26 A	15-Apr-26	97.5%																		
A4980	Install Plaster - Pod 1 West Elevation	15	26-Mar-26 A	15-Apr-26	93.33%																		
A4990	Install Plaster - Pod 1 East Elevation	15	26-Mar-26 A	15-Apr-26	93.33%																		
A5600	Temporary Doors & Windows - Pod 1	15	26-Mar-26 A	15-Apr-26	93.33%																		

Start Date: 14-Aug-24 Remaining Level of Effort Rem Work Near Critical Remaining
Data Date: 15-Apr-26 Actual Level of Effort Near Crit Rem Critical Remaining Work
Run Date: 21-Apr-26 Actual Work Remaining Work % Complete

OK County - Behavioral Care Center

ActivityID	Activity Name	Orig Dur	Start	Finish	Percent Complete	2026												2027		
						Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar			
A2080	Install Overhead Mechanical Rough-In (Primary) - Pod 1	43	25-Feb-26 A	24-Apr-26	81.4%	Install Overhead Mechanical Rough-In (Primary) - Pod 1														
A2070	Install Overhead Fire Sprinkler Rough-In - Pod 1	17	03-Apr-26 A	27-Apr-26	47.06%	Install Overhead Fire Sprinkler Rough-In - Pod 1														
A2090	Install Overhead Plumbing Rough-In - Pod 1	20	02-Apr-26 A	29-Apr-26	45%	Install Overhead Plumbing Rough-In - Pod 1														
A5390	Procure Punch Windows	102	17-Dec-25 A	11-May-26	81.37%	Procure Punch Windows														
A5910	Install Sheet Rock Ceilings - Pod 1	14	16-Apr-26	05-May-26	0%	Install Sheet Rock Ceilings - Pod 1														
A2110	Install Lower Overhead Electrical Rough-In - Pod 1	20	17-Apr-26	14-May-26	0%	Install Lower Overhead Electrical Rough-In - Pod 1														
A2130	Install In-Wall Plumbing Rough-In - Pod 1	15	22-Apr-26	12-May-26	0%	Install In-Wall Plumbing Rough-In - Pod 1														
A5560	Install Overhead Mechanical Rough-In (Secondary) - Pod 1	5	27-Apr-26	01-May-26	0%	Install Overhead Mechanical Rough-In (Secondary) - Pod 1														
A5010	Install Punched Windows	15	12-May-26	02-Jun-26	0%	Install Punched Windows														
A2150	Install In-Wall Insulation - Pod 1	6	13-May-26	20-May-26	0%	Install In-Wall Insulation - Pod 1														
A5900	Install Sheet Rock Ceiling Grid - Pod 1	14	15-May-26	04-Jun-26	0%	Install Sheet Rock Ceiling Grid - Pod 1														
A2140	Install In-Wall Electrical Rough-In - Pod 1	15	15-May-26	05-Jun-26	0%	Install In-Wall Electrical Rough-In - Pod 1														
A2160	Install Overhead Insulation - Pod 1	12	04-Jun-26	19-Jun-26	0%	Install Overhead Insulation - Pod 1														
A2520	Tape/Float/Finish Sheet Rock Ceilings - Pod 1	10	05-Jun-26	18-Jun-26	0%	Tape/Float/Finish Sheet Rock Ceilings - Pod 1														
A2170	Install Drywall - Pod 1	12	08-Jun-26	23-Jun-26	0%	Install Drywall - Pod 1														
A4040	Install Overhead Doors - Pod 1	3	23-Jun-26	25-Jun-26	0%	Install Overhead Doors - Pod 1														
A2740	Tape/Float/Finish Drywall - Pod 1	10	23-Jun-26	07-Jul-26	0%	Tape/Float/Finish Drywall - Pod 1														
A5130	Install Plaster - Pod 1 Courtyard	8	02-Jul-26	14-Jul-26	0%	Install Plaster - Pod 1 Courtyard														
A2760	Install Ceiling Grid - Pod 1	10	22-Jul-26	04-Aug-26	0%	Install Ceiling Grid - Pod 1														
A2780	Install MEP In Grid - Pod 1	10	05-Aug-26	18-Aug-26	0%	Install MEP In Grid - Pod 1														
A2790	Install Tile Finishes - Pod 1	10	12-Aug-26	25-Aug-26	0%	Install Tile Finishes - Pod 1														
A5990	High Performance Flooring Patients Room - Pod 1	5	26-Aug-26	01-Sep-26	0%	High Performance Flooring Patients Room - Pod 1														
A2840	Install Flooring - Pod 1	10	26-Aug-26	09-Sep-26	0%	Install Flooring - Pod 1														
A5960	High Performance Flooring Restrooms - Pod 1	5	02-Sep-26	09-Sep-26	0%	High Performance Flooring Restrooms - Pod 1														
A2800	Install Millwork Finishes - Pod 1	9	02-Sep-26	15-Sep-26	0%	Install Millwork Finishes - Pod 1														
A4000	Install Food Services Equipment	5	04-Sep-26	11-Sep-26	0%	Install Food Services Equipment														
A2850	Install Toilet Fixtures - Pod 1	5	10-Sep-26	16-Sep-26	0%	Install Toilet Fixtures - Pod 1														
A2820	Install Ceiling Tile - Pod 1	5	16-Sep-26	22-Sep-26	0%	Install Ceiling Tile - Pod 1														
A2860	Install Doors and Hardware - Pod 1	5	17-Sep-26	23-Sep-26	0%	Install Doors and Hardware - Pod 1														
A2870	Install Toilet Accessories - Pod 1	7	23-Sep-26	01-Oct-26	0%	Install Toilet Accessories - Pod 1														
A2880	Install Misc. Finishes - Pod 1	5	25-Sep-26	01-Oct-26	0%	Install Misc. Finishes - Pod 1														
A2890	Perform Contractors Punch - Pod 1	5	02-Oct-26	08-Oct-26	0%	Perform Contractors Punch - Pod 1														
A5160	Install Terracotta - Pod 1 East Elevation	10	06-Nov-26	19-Nov-26	0%	Install Terracotta - Pod 1 East Elevation														

Start Date: 14-Aug-24
Data Date: 15-Apr-26
Run Date: 21-Apr-26

Remaining Level of Effort
 Actual Level of Effort
 Actual Work

Rem Work
 Near Crit Rem
 Remaining Work

Near Critical Remaining
 Critical Remaining Work
 % Complete

OK County - Behavioral Care Center