

PBA Project listing and status update

William White and Associates, LLC

July 27, 2026

Emergency Ops - 10064

- Signage still outstanding. Currently Lingo is installing temporary signage as the last schedule update is September for signage installation.

Metro 1 Elevator - 10122

- County installing waterproofing.
- Schedule – within all required guidelines.
- One car complete. Working on second car.

Metro 2 Elevator - 10123

- Complete.
- Schedule – within all required guidelines.

ICB Remodel - 101330

- Steel, reinforcing and glass on schedule for a July 1, 2027, schedule.
- Forming and reinforcement started
- Column remediation, North side complete next week. Demo on East elevation has started.
- ARPA scheduled project completion November 10, 2026. Current schedule is late September.
- Schedule – Substantial completion July 1, 2027, within all required guidelines.