

PBA Project listing and status update

William White and Associates, LLC

March 24, 2025

Emergency Ops - #10064

- **37th Street path forward needs to be identified.**
- **Project schedule is proceeding extremely well with excellent progress.**
- **Exterior panels and structure are erected.**
- **Work progressing on the interior and exterior.**
- **Schedule – within all required guidelines**

ICB Elevator - #10121

- **Submittals are complete and equipment being ordered.**
- **Schedule – within all required guidelines**

Metro 1 Elevator - #10122

- **Submittals complete.**
- **Schedule – within all required guidelines**

Metro 2 Elevator - #10123

- **Submittals complete.**
- **Schedule – within all required guidelines**

ICB Remodel - #10133

- **Positive test for asbestos in the basement. Abatement proceeding.**
- **Lingo beginning demolition – 3rd and 4th floor complete.**
- **Basement investigation to start next week and final planning to be complete by April 15.**
- **Final CMAR contract buyout/amounts complete.**
- **Working through electrical equipment deliveries.**
- **Schedule – within all required guidelines**