

PAYMENT REQUISITION
OKLAHOMA INDUSTRIES AUTHORITY
SERIES 2024 PROJECT ACCOUNT OF THE CONSTRUCTION FUND

FROM: Trustees of the Oklahoma County Public Buildings Authority on behalf of the
Trustees of the Oklahoma Industries Authority

TO: BANCFIRST Email to: CorporateTrust@BancFirst.Bank

DATE: 02/ 11 /2026

Pursuant to the provisions the Series 2024 Supplemental Bond Indenture dated as of February 1, 2024, as it supplements and amends the General Indenture dated as of April 1, 2020, as supplemented and amended by the, by and between the Oklahoma Industries Authority (the "Authority") and BANCFIRST, as Trustee (the "Trustee"), you are directed to pay from the Series 2024 Project Account of the Construction Fund (the "Construction Fund") of said Authority as indicated below, the amounts shown for the purposes set forth in this Requisition.

| | |
|------------------------------------|------------------|
| <u>Lingo Construction Services</u> | <u>80102203X</u> |
| CREDITOR | TRUST NO. |

| <u>ITEM</u> | | <u>ITEM NO.</u> |
|-------------------|---|--------------------|
| <u>02/11/2026</u> | <u>ICB Remodel PO#20250002 Pay App 10</u> | <u>\$64,161.26</u> |
| DATE | PURPOSE | AMOUNT |

AUTHORIZATION AND CERTIFICATE OF AUTHORIZED REPRESENTATIVE

With reference to the above requisition, the undersigned certifies:

1. The above requisition is approved.
2. Each obligation therein has been properly incurred and is now due and unpaid and that insofar as such obligation was incurred for work, materials, equipment or supplies, such work was actually performed, and such materials, equipment or supplies were actually installed or delivered to or for the Project as evidenced by the certificate of the supervising architect or engineer or other appropriate certification.

3. That obligations in the stated amounts have been incurred by the Authority and that each item is a proper charge against the Construction Fund and has not been paid.

4. That there has not been filed with or served upon the Authority, notice of any lien, right to lien, or attachment upon, or claim affecting the right of any such persons, firms or corporations to receive payment of, the respective amounts stated in this requisition which has not been released or will not be released simultaneously with this payment.

5. That such requisition contains no item representing payment on account of any retained percentages which the Authority is at the date of such certificate entitled to retain.

OK COUNTY PUBLIC BUILDINGS AUTHORITY

Authorized Representative

Date

Date Approved: _____

Date Paid: _____

Authorized Officer

Submit in triplicate:

1 to Trustee Bank

1 to Authority

1 to PBA



OKLAHOMA COUNTY PAYMENT ROUTING SHEET & PO FORM

| |
|----------------|
| INVOICE DATE |
| 12/30/25 |
| INVOICE NUMBER |
| 10 |

320 Robert S. Kerr, Oklahoma City, OK 73102

PROJECT NOTES

The payment application with supporting documents was received 12/31/25; certification by the Architects was provided 01/05/26 and 01/08/26, respectively. Additional information was requested.*

Requisition Officer ONLY:

Fiscal Year: 2025
Fund: 2024 FBA Bond
PO #: 2025-0002

PAYMENT ROUTING FORM – OKLAHOMA COUNTY

Application and Certification for Payment

AMOUNT TO BE PAID: [Signature]

Contractor: Lingo Construction Services
Application Number: 10
Contractor Job Number: 24-030
Date Invoice Was Received: 01/08/25*
Purchase Order Number: 2025-0002

Project: Investor's Capital Bldg. Renov.
Period Ending: 12/28/25
Approved Invoice Amount: \$64,161.26

Owners Representative:

By: Gregory Bohler

Digitally signed by Gregory Bohler
DN: cn=US, Email=gregbo@lincap.com, o=Lincap
Consulting Group, LLC, cn=Gregory Bohler
Date: 2026.01.18 15:30:03-0500

Date: 01/18/26

Oklahoma County Project Manager:

By: [Signature]

Date: 1/21/26

Oklahoma County Engineer:

By: [Signature]

Date: 1.28.26

Financial Coordinator:

By: [Signature]

Date: 1/28/26
[Signature]

Gregg Bohler

From: Gregg Bohler
Sent: Sunday, January 18, 2026 12:45 PM
To: Aaron Lout
Cc: Shoemaker, Nick; Crystal Denker; Cody Pistulka
Subject: RE: OK County ICB - Pay Application #09 - November 2025
Attachments: Pay Application #10 - OK County ICB - Dec 2025_SA_Miller_comments.pdf

Aaron,

We are sending Lingo's Payment Application #10 to the County for processing and payment. Noted on the attached pay app, are a few modifications; please incorporate them going forward.

Thank you,
Gregg



ruthnap
specializing in Project Management Services
Gregg Bohler 405.795.7864 gbohler@ruthnap.com www.ruthnap.com

From: Cody Pistulka <cpistulka@millerarch.com>
Sent: Thursday, January 8, 2026 3:07 PM
To: Crystal Denker <crystal.denker@sa.studio>; Aaron Lout <ALout@buildwithlingo.com>; Gregg Bohler <gbohler@ruthnap.com>; Nick Shoemaker <ennicsho@oklahomacounty.org>
Cc: Owner Pay App Submission <payapps@buildwithlingo.com>; Moore, Erin <erin.moore@oklahomacounty.org>; Jeremy Jackson <jjackson@buildwithlingo.com>
Subject: Re: OK County ICB - Pay Application #09 - November 2025

Thank you Crystal. Please see attached.

Cody Pistulka, AIA | Director of Design

D: (405) 753-6415

M: (405) 816-4209

Miller ARCHITECTURE | DEVELOPMENT

From: Crystal Denker <crystal.denker@sa.studio>
Sent: Wednesday, December 3, 2025 9:32 AM
To: Aaron Lout <ALout@buildwithlingo.com>; Gregg Bohler <gbohler@ruthnap.com>; Nick Shoemaker <ennicsho@oklahomacounty.org>
Cc: Owner Pay App Submission <payapps@buildwithlingo.com>; Cody Pistulka <cpistulka@millerarch.com>; Moore, Erin <erin.moore@oklahomacounty.org>; Jeremy Jackson <jjackson@buildwithlingo.com>
Subject: RE: OK County ICB - Pay Application #09 - November 2025

Cody,

See attached signed pay app for your initials.

Thank You,

Crystal Denker, AIA / LEED AP BD+C
Partner

From: Aaron Lout <ALout@buildwithlingo.com>
Sent: Tuesday, December 2, 2025 4:30 PM
To: Gregg Bohler <gbohler@ruthnap.com>; Nick Shoemaker <ennicsho@oklahomacounty.org>
Cc: Owner Pay App Submission <payapps@buildwithlingo.com>; Crystal Denker <crystal.denker@sa.studio>; Cody Pistulka <cpistulka@millerarch.com>; Moore, Erin <erin.moore@oklahomacounty.org>; Jeremy Jackson <jjackson@buildwithlingo.com>
Subject: [External] OK County ICB - Pay Application #09 - November 2025

Gregg,

Please see attached pay application #09 for OK County ICB for the month of November.
Let me know if you have any questions.

As a reminder, when you submit payment, please send your electronic payment remittance to
app.payment@buildwithlingo.com

A follow up email is forthcoming with secondary backup information pertaining to this month's pay application.

Thanks

Aaron Lout, AIA
Project Manager

Lingo Construction Services
1135 N. Robinson Avenue
Oklahoma City, OK 73103
Office: 405.602.2100
Mobile: 405.996.6064
buildwithlingo.com

Document G702 - 1992

Application and Certification for Payment

TO OWNER: BOCC/Public Buildings Authority
320 Robert S Kerr
Oklahoma City, OK 73102

PROJECT: OK County Investor's Capital
217 N Harvey Ave
Oklahoma City, OK 73102

APPLICATION NO: 10
PERIOD TO: December 28, 2025
CONTRACT FOR: General Construction
CONTRACT DATE:
PROJECT NOS: 24-030

FROM: Lingo Construction Services, Inc.
1135 N Robinson Avenue
Oklahoma City, OK 73103

VIA ARCHITECT: Miller Architects
11 NW 10th St, OKC, OK 73103
SA Studio, PLLC
108 South Broadway, Edmond, OK 73034

CONTRACTOR: Lingo Construction Services, Inc.
1135 N Robinson Avenue
Oklahoma City, OK 73103

Distribution to: OWNER
ARCHITECT
CONTRACTOR
FIELD
OTHER

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM..... \$7,000,000.00 \$14,468,197.00
2. NET CHANGE BY CHANGE ORDERS..... \$349,541.19
3. CONTRACT SUM TO DATE (Lines 1+2)..... \$7,000,000.00 \$14,817,738.19
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703)..... \$3,362,392.89 \$7,757,013.10
5. RETAINAGE:
 - a. 5.00 % of Completed Work (Column D+E on G703)..... \$168,119.65 \$387,850.66
 - b. 5.00 % of Stored Material (Column F on G703)..... \$0.00

Total Retainage (Line 5a + 5b or Total in Column I of G703)..... \$168,119.65 \$387,850.66

6. TOTAL EARNED LESS RETAINAGE..... \$3,194,273.24 \$7,369,162.45 (Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT..... \$3,130,111.98 \$7,024,156.09 (Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE..... \$64,161.26 \$345,006.36
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)..... \$3,805,726.75 \$7,449,575.74

| CHANGE ORDER SUMMARY | ADDITIONS | DEDUCTIONS |
|--|---------------------|---------------|
| Total changes approved in previous months by Owner | \$349,541.19 | \$0.00 |
| Total approved this Month | \$0.00 | \$0.00 |
| TOTALS | \$349,541.19 | \$0.00 |
| Total approved this Month | | \$349,541.19 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: *[Signature]* Date: December 30
 State of: OK
 County of: OK
 Subscribed and sworn to before me this 30 day of December
 Notary Public: *[Signature]*
 My Commission expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the information comprising the above application, the Architect certifies to the Architect's knowledge, information and belief the Work has progress as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

PO #2025-0002
\$64,161.26
\$345,006.36

AMOUNT CERTIFIED.....
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified)

ARCHITECT: *[Signature]* Date: 01/05/2026

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CP - MILLER Architecture | Development

Document G703 - 1992

Continuation Sheet

| Document G702 - 1992, Application and Certification for Payment, or G736 - 2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. | | | | | | | | | | |
|--|-----------------------------|-----------------|-----------------------------------|--|--|--|------------|---------------------------|------------------------------|------|
| In tabulations below, amounts are in US dollars. | | | | | | | | | | |
| Use Column I on Contracts where variable retainage for line items may apply. | | | | | | | | | | |
| A | B | C | D | E | | F | G | H | I | |
| | | | | WORK COMPLETED FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD | | | | | |
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D + E + F) | % (G + C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) | |
| | Preconstruction and Bidding | 26,815.00 | 26,815.00 | 0.00 | 0.00 | 0.00 | 26,815.00 | 100.00% | 0.00 | 0.00 |
| | PM, Site Supervision | 654,407.00 | 236,599.00 | 22,134.00 | 0.00 | 0.00 | 258,733.00 | 39.54% | 395,674.00 | 0.00 |
| | General Conditions | 405,940.00 | 334,193.00 | 34,597.00 | 0.00 | 0.00 | 368,790.00 | 90.85% | 37,150.00 | 0.00 |
| | Site and Selective Demo | 299,243.00 | 285,030.95 | 0.00 | 0.00 | 0.00 | 285,030.95 | 95.25% | 14,212.05 | 0.00 |
| | Utilities | 77,841.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 77,841.00 | 0.00 |
| | Site Improvements | 105,038.00 | 35,300.00 | 0.00 | 0.00 | 0.00 | 35,300.00 | 33.61% | 69,738.00 | 0.00 |
| | Buckhoist | 179,378.00 | 61,258.60 | 7,744.58 | 0.00 | 0.00 | 69,003.18 | 38.47% | 110,374.82 | 0.00 |
| | Structural Concrete | 443,670.00 | 443,670.00 | 0.00 | 0.00 | 0.00 | 443,670.00 | 100.00% | 0.00 | 0.00 |
| | Mat Foundations | 300,000.00 | 300,000.00 | 0.00 | 0.00 | 0.00 | 300,000.00 | 100.00% | 0.00 | 0.00 |
| | Sidewalk Allowance | 20,088.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 20,088.00 | 0.00 |
| | Geotech Report | 20,473.00 | 20,473.00 | 0.00 | 0.00 | 0.00 | 20,473.00 | 100.00% | 0.00 | 0.00 |
| | Concrete Special | | | | | | | | | |
| | Inspections/Testing | 11,048.00 | 11,048.00 | 0.00 | 0.00 | 0.00 | 11,048.00 | 100.00% | 0.00 | 0.00 |
| | Masonry | 618,880.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 618,880.00 | 0.00 |
| | Steel Fab & Erect | 985,777.00 | 731,785.00 | 0.00 | 0.00 | 0.00 | 731,785.00 | 74.23% | 253,992.00 | 0.00 |
| | Steel Special Inspections | 17,075.00 | 17,075.00 | 0.00 | 0.00 | 0.00 | 17,075.00 | 100.00% | 0.00 | 0.00 |
| | Expansion Joints | 79,512.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 79,512.00 | 0.00 |
| | Rough Carpentry | 40,558.00 | 33,627.00 | 0.00 | 0.00 | 0.00 | 33,627.00 | 82.91% | 6,931.00 | 0.00 |
| | Millwork, Trim | 223,346.00 | 11,011.00 | 0.00 | 0.00 | 0.00 | 11,011.00 | 4.93% | 212,335.00 | 0.00 |
| | Waterproofing | 213,425.00 | 10,664.00 | 0.00 | 0.00 | 0.00 | 10,664.00 | 5.00% | 202,761.00 | 0.00 |
| | WP 3rd Party Consultant | 11,651.00 | 11,671.50 | 11,651.00 | 0.00 | 0.00 | 11,651.00 | 100.00% | 0.00 | 0.00 |
| | Roofing and Sheetmetal | 248,616.00 | 9,300.00 | 0.00 | 0.00 | 0.00 | 9,300.00 | 3.74% | 239,316.00 | 0.00 |
| | Joint Sealants | 38,142.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 38,142.00 | 0.00 |
| | Doors, Frames, Hardware | 218,520.00 | 17,034.48 | 0.00 | 0.00 | 0.00 | 17,034.48 | 7.80% | 201,485.52 | 0.00 |
| | Interior Storefronts | 656,404.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 656,404.00 | 0.00 |

Document G703 - 1992

Continuation Sheet

| A ITEM NO. | B DESCRIPTION OF WORK | C SCHEDULED VALUE | D WORK COMPLETED | | E WORK COMPLETED | | F MATERIALS PRESENTLY STORED (NOT IN D OR E) | G TOTAL COMPLETED AND STORED TO DATE (D + E + F) | % (G + C) | H BALANCE TO FINISH (C - G) | I RETAINAGE (IF VARIABLE RATE) |
|------------------|-----------------------------|-------------------------|--|---------------------|---------------------|-----------------------|--|--|---------------|--------------------------------------|---|
| | | | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD | THIS PERIOD | THIS PERIOD | | | | | |
| | Curtainwall | 1,126,406.00 | 218,000.00 | 123,000.00 | 0.00 | 341,000.00 | 30.27% | 785,406.00 | 0.00 | | |
| | Framing and Drywall | 783,273.00 | 190,000.00 | 0.00 | 0.00 | 190,000.00 | 24.26% | 593,273.00 | 0.00 | | |
| | Flooring and Tile | 345,322.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 345,322.00 | 0.00 | | |
| | Paint | 252,914.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 252,914.00 | 0.00 | | |
| | Toilet Accessories, FE, | | | | | | | | | | |
| | Code Signage | 34,867.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 34,867.00 | 0.00 | | |
| | ADA Lift | 65,014.00 | 0.00 | 0.00 | 0.00 | 0.00 | 0.00% | 65,014.00 | 0.00 | | |
| | Plumbing | 196,753.00 | 125,208.00 | 20,288.00 | 0.00 | 145,496.00 | 73.95% | 51,257.00 | 0.00 | | |
| | Mechanical | 2,558,878.00 | 1,769,100.00 | 107,200.00 | 0.00 | 1,876,300.00 | 73.33% | 682,578.00 | 0.00 | | |
| | Fire Suppression | 394,919.00 | 258,175.30 | 0.00 | 0.00 | 258,175.30 | 65.37% | 136,743.70 | 0.00 | | |
| | Electrical & Fire Alarm | 1,847,058.00 | 1,256,966.40 | 31,752.50 | 0.00 | 1,288,718.90 | 69.77% | 558,339.10 | 0.00 | | |
| | Contractor's Contingency | 209,197.00 | 209,197.00 | 0.00 | 0.00 | 209,197.00 | 100.00% | 0.00 | 0.00 | | |
| | Contractor's OH&P | 651,246.00 | 314,602.09 | 16,469.01 | 0.00 | 331,071.10 | 50.84% | 320,174.90 | 0.00 | | |
| | Builder's Risk | 43,611.00 | 43,611.00 | 0.00 | 0.00 | 43,611.00 | 100.00% | 0.00 | 0.00 | | |
| | Bonding | 62,892.00 | 62,892.00 | 0.00 | 0.00 | 62,892.00 | 100.00% | 0.00 | 0.00 | | |
| | Change Order #01 | 349,541.19 | 349,541.19 | 0.00 | 0.00 | 349,541.19 | 100.00% | 0.00 | 0.00 | | |
| | GRAND TOTAL | \$14,817,738.19 | \$7,393,848.51 | \$363,185.09 | \$0.00 | \$7,757,033.60 | 52.35% | \$7,060,704.59 | \$0.00 | | |
| | | 3,294,854.72 | | | 3,362,392.89 | 3,637,607.11 | | | | | |
| | PO #22505513 | \$3,418,070.00 | 2,150,152.96 | 133,543.68 | 0.00 | 2,283,696.64 | 66.81% | \$ 1,134,373.36 | 0.00% | | |
| | PO #2025-0002 | \$7,000,000.00 | 3,294,854.21 | 67,538.17 | 0.00 | 3,362,372.38 | 48.03% | \$ 3,637,627.62 | 0.00% | | |
| | PO #22504929 | \$2,000,000.00 | 469,008.58 | 162,103.24 | 0.00 | 631,111.82 | 31.56% | \$ 1,368,888.18 | 0.00% | | |
| | PO #22504928 | \$2,050,127.00 | 1,130,291.07 | 0.00 | 0.00 | 1,130,291.07 | 55.13% | \$ 919,835.93 | 0.00% | | |
| | PO #22602037 | \$349,541.19 | 349,541.19 | 0.00 | 0.00 | 349,541.19 | 100.00% | \$ - | 0.00% | | |

General Contractor's Affidavit And Conditional Partial Waiver of Lien

In consideration of payment in the amount of ~~\$345,006.36~~ ^{\$64,161.26} for any labor, material, supplies, equipment, and work furnished to the construction project through 12/28/2025 the undersigned hereby waives, releases and relinquishes to the amount sent forth above, any and all claims or rights of lien which the undersigned may now have by reason of any labor, material, supplies, equipment, or work furnished to the construction project commonly known as:

Project: OK County Investor's Capital
217 N Harvey Ave
Oklahoma City, OK 73102

Further, the undersigned, in consideration of the payment of the said sum, does hereby release and forever discharge BOCC & Public Building Authority, their respective subsidiaries, general partners, lenders, and employees from any and all claims, demands, suits, causes of action of whatever kind of nature, whether based on contract, tort or otherwise, which now exist or which arise out of or which are in any way connected to the construction of this project.

It is expressly understood that this waiver has been given prior to receipt of payment at the request of and for the convenience of the Payer and is, therefore, contingent upon receipt in due course of payment in full of the amount set forth above. The waiver is limited to the labor, materials, supplies, equipment and work furnished to the date hereof.

General Contractor: Lingo Construction Services, Inc.

SIGNED: 
NAME: JEREMY JACKSON
TITLE: EXECUTIVE PM

Subscribed and sworn to before me this 30 day of December
My commission Expires:




Notary Public's Signature

Elizabeth Romero
Notary's Printed Name

Oklahoma, OK
County & State of Notary