

# **PBA Project listing and status update**

**William White and Associates, LLC**

**May 12, 2025**

## **Emergency Ops - 10064**

- 37<sup>th</sup> Street path forward appears to be September 2025.
- Project schedule will advance to a completion of December 31, 2025.
- Exterior panels and structure are erected.
- Interior remodel has begun, and coordination of employees is ongoing.
- Work progressing on the interior and exterior.
- The sheriff's office has added a FF&E Budget Line.
- Schedule – within all required guidelines

## **ICB Elevator - 10121**

- Submittals are complete and equipment being ordered.
- Schedule – within all required guidelines

## **Metro 1 Elevator - 10122**

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

## **Metro 2 Elevator - 10123**

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

## **ICB Remodel - 10133**

- Positive test for asbestos in the basement, floors, and window caulking. Abatement proceeding.
- Lingo continues demolition.
- Basement investigation to start next week and final planning to be complete by April 22.
- Partial slab removal and hopefully reduced scope with structural reinforcement. The sewer line rerouting under review and design.
- Final CMAR contract buyout/amounts complete.
- Revised cost and schedule of values under review and discussion.
- Schedule – within all required guidelines