

BOCC Project listing and status update

William White and Associates, LLC

February 9, 2026

Elevator Overview – JJC Elevator #10009

- **Work in the Annex has started back.**
- **Work in Metro 1 and 2 elevator complete pending interior renovation materials.**
- **Elevator schedule review on the 12th.**
- **Schedule – within all required guidelines**

Court Clerk Social Distancing - #10033 – 5th Floor

- **Construction is complete.**
- **Reviewing AHU drive motor replacement for 5th floor.**

Annex Security/Front Entrance – 10067

- **Entry finishes proceeding working on exterior.**
- **Contract schedule to extend into late February early March pending weather.**
- **Schedule – within all required guidelines.**

Courthouse Elevator (Jail) - 10119

- **As noted above in with elevator overview.**
- **Contract schedule October 23, 2026**

Annex Elevators – 10120

- **Additional asbestos abatement is completed.**
- **Contract schedule December 1, 2026.**

Behavioral Health Services Facility - 10130

- **Submittals progressing and working through finishing.**
- **Steel and exterior framing to complete in February after weather impacts.**
- **Framing and sheathing continue.**
- **Roofing is being installed with roof drain tie-ins.**
- **3rd party requirements being implemented.**
- **Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be concerning due to weather and unknown conditions.**