

# **PBA Project listing and status update**

**William White and Associates, LLC**

**January 26, 2026**

## **Emergency Ops - 10064**

- Completion should occur approximately Jan. 16, 2026. The Emergency Management portion will extend to about 2-15-26 for the low voltage and additional scope to the same time frame.
- Schedule – within all required guidelines

## **ICB Elevator - 10121**

- Submittals complete and equipment ordered. 98% complete.
- Contract completion March 2, 2026.
- Schedule – within all required guidelines

## **Metro 1 Elevator - 10122**

- Submittals complete and equipment ordered.
- Elevator complete – Interior renovation pending materials.
- Schedule – within all required guidelines.

## **Metro 2 Elevator - 10123**

- Submittals complete and equipment ordered.
- Elevator complete – Interior renovation pending materials.
- Schedule – within all required guidelines.

## **ICB Remodel - 101330**

- Additional structural deterioration found in the columns during the first reinforcement correction. The team is working with engineers and testing laboratory.
- Pricing review Friday Jan. 23, 2026.
- Overhead hydronic piping at 85% throughout.
- ARPA project completion November 10, 2026.
- Schedule – within all required guidelines