

OK County - Behavioral Care Center

Activity ID	Activity Name	Orig Dur	Start	Finish	2026						2027					
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
OK County - Behavioral Care Center																
Milestones																
MH0010	Overall Duration Percent Complete	513	16-Jan-25 A	21-Jan-27	-----> Overall Duration Percent Complete											
MX1040	Conditioned Air	0	22-Jun-26		◆ Conditioned Air											
MX1050	Substantial Completion (CCD = 10/23/26)	0		16-Dec-26	-----◆ Substantial Completion (CCD = 10/23/26)											
MX1090	Final Completion Including FF&E	0		19-Feb-27	-----◆ Final Completion Including FF&E											
Procurement																
Behavioral Care Center (ARPA)																
Material Procurement																
A2200	Generator - Fabrication/Delivery	308	16-May-25 A	31-Jul-26	----- Generator - Fabrication/Delivery											
A4210	AAON Fabricate/Delivery	196	24-Nov-25 A	31-Aug-26	----- AAON Fabricate/Delivery											
A4120	Terracotta Fabrication/Delivery	94	23-Mar-26 A	03-Aug-26	----- Terracotta Fabrication/Delivery											
A5510	Terracotta Framing System Fab/Delivery	113	23-Mar-26 A	28-Aug-26	----- Terracotta Framing System Fab/Delivery											
A6020	Millwork - Fabrication & Delivery	40	06-Apr-26 A	01-Jun-26	----- Millwork - Fabrication & Delivery											
A6300	Temp Air Equipment (Pod 2) - Fabrication/Delivery	37	15-Apr-26 A	05-Jun-26	----- Temp Air Equipment (Pod 2) - Fabrication/Delivery											
A6350	Phenolic Panels - Fabrication/Delivery	40	01-May-26 A	26-Jun-26	----- Phenolic Panels - Fabrication/Delivery											
Delays																
Bulletin #2 - PCO # XXX																
PCO #22C																
A6360	Brick Mason Mobilization	16	14-May-26 A	05-Jun-26	----- Brick Mason Mobilization											
Bulletin #5 - PCO #XXX																
A6150	Trade Partner Buyout - FF&E	31	10-Apr-26 A	22-May-26	----- Trade Partner Buyout - FF&E											
A6160	Trade Partner Buyout - Access Control/Security	40	10-Apr-26 A	05-Jun-26	----- Trade Partner Buyout - Access Control/Security											
A6170	Trade Partner Buyout - Data	31	10-Apr-26 A	22-May-26	----- Trade Partner Buyout - Data											
A6190	Procure Data Cabling	30	26-May-26	07-Jul-26	----- Procure Data Cabling											
A6200	Procure FF&E	100	26-May-26	14-Oct-26	----- Procure FF&E											
A6180	Procure Access Control/Security	30	08-Jun-26	20-Jul-26	----- Procure Access Control/Security											
A6210	Install FF&E	15	17-Dec-26	08-Jan-27	----- Install FF&E											
A6320	Create FF&E Punchlist	5	11-Jan-27	15-Jan-27	----- Create FF&E Punchlist											
A6330	Perform FF&E Punchlist	25	18-Jan-27	19-Feb-27	----- Perform FF&E Punchlist											
Architect Mockup Approval - Punched Windows																
A6400	Architect Mock Up Approval - Trim/Caulk	5	21-May-26	28-May-26	----- Architect Mock Up Approval - Trim/Caulk											
Construction																
Behavioral Care Center (ARPA)																
Exteriors																
Pod 3																

OK County - Behavioral Care Center

Start Date: 14-Aug-24
Finish Date: 19-Feb-27
Data Date: 21-May-26
Run Date: 22-May-26

Remaining Level of Effort	Near Critical Remaining
Actual Level of Effort	Critical Remaining Work
Actual Work	% Complete
Rem Work	Milestone
Near Crit Rem	Start Constraint
Remaining Work	Finish Constraint



