

# **PBA Project listing and status update**

**William White and Associates, LLC**

**February 9, 2026**

## **Emergency Ops - 10064**

- **Final fire alarm and building punch list Feb 10, 11th and 12<sup>th</sup> including low voltage. The Emergency Management portion will extend to about 2-24-26 for the low voltage.**
- **Week of February 16 for training. The basement storage area finishes will be complete after the Sheriff's office moves their documents.**
- **Signage to be shipped in March.**
- **Schedule – within all required guidelines**

## **ICB Elevator - 10121**

- **Submittals complete and equipment ordered. 98% complete.**
- **Contract completion March 2, 2026.**
- **Schedule – within all required guidelines**

## **Metro 1 Elevator - 10122**

- **Submittals complete and equipment ordered.**
- **Elevator complete – Interior renovation pending materials.**
- **Schedule – within all required guidelines.**

## **Metro 2 Elevator - 10123**

- **Submittals complete and equipment ordered.**
- **Elevator complete – Interior renovation pending materials.**
- **Moisture in the pits to be reviewed on the 12<sup>th</sup>.**
- **Schedule – within all required guidelines.**

## **ICB Remodel - 101330**

- **Additional structural deterioration found in the columns during the first reinforcement correction. The team is working with engineers and testing laboratory.**
- **Pricing review Friday Jan. 23, 2026.**
- **Overhead hydronic piping at 85% throughout.**
- **ARPA project completion November 10, 2026.**
- **Schedule – within all required guidelines**

