

# **BOCC Project listing and status update**

**William White and Associates, LLC**

**April 13, 2026**

## **JJC Elevator #10009**

- **Start date schedule for June 6, 2026, with completion October 5, 2026.**
- **Schedule – within all required guidelines**

## **Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor**

- **Waiting on AHU drive motor replacement for 5<sup>th</sup> floor.**

## **Annex Security/Front Entrance – 10067**

- **Entry finishes proceeding working on exterior.**
- **New sliding doors in place.**
- **Contract schedule extending to May as contractor works around material schedules.**
- **Schedule – within all required guidelines.**

## **Courthouse Elevator (Jail) - 10119**

- **DELAYED – April 14, 2026 - Start date scheduled for April 6, 2026, with completion June 30, 2026.**
- **Contract schedule October 23, 2026**

## **Annex Elevators – 10120**

- **First three elevators are scheduled to complete May 25, 2026. Second, three elevators are scheduled to start June 22, 2026, and complete December 21, 2026.**
- **Additional abatement needed and complete.**
- **Contract schedule December 1, 2026.**

## **Behavioral Health Services Facility - 10130**

- **Submittals progressing and working through finishing.**
- **Framing and drywall continues.**
- **Roofing is being finished up with roof drain tie-ins.**
- **3<sup>rd</sup> party requirements being implemented.**
- **Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be concerning due to weather and unknown conditions.**