

PBA Project listing and status update

William White and Associates, LLC

November 10, 2025

Emergency Ops - 10064

- Project schedule will advance to a completion of December 31, 2025. The Emergency Management portion will extend past 12-31-2025 for the low voltage additional scope.
- Interior items with potential schedule problems – Lockers, appliances, signage, and benches. All items have been ordered.
- Schedule – within all required guidelines

ICB Elevator - 10121

- Submittals complete and equipment ordered.
- Contract completion March 2, 2026.
- Schedule – within all required guidelines

Metro 1 Elevator - 10122

- Submittals complete and equipment ordered.
- Contract completion March 23, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

Metro 2 Elevator - 10123

- Submittals complete and equipment ordered.
- Contract completion June 15, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

ICB Remodel - 101330

- The existing structure horizontal and vertical survey impacts and design complete. Additional structural deterioration found in the columns during the first reinforcement correction. We are working on the changes to the reinforcement with the engineers.
- Overhead hydronic piping at 75% throughout.
- ARPA project completion November 10, 2026. Project completion is being revised to horizontal and vertical control impacts.
- Schedule – within all required guidelines

