

PBA Project listing and status update

William White and Associates, LLC

July 21, 2025

Emergency Ops - #10064

- 37th Street path forward appears to be August, 2025.
- Project schedule will advance to a completion of December 31, 2025.
- Interior remodel work ongoing. Framing and sheetrock has started.
- Addition to Emergency Ops building ongoing.
- New stairwell ongoing.
- A unforeseen oil-water separation tank below grade on the west side of building C has been discovered. Conflicts with installation of new utilities. Awaiting pricing to drain and remove.
- Schedule – within all required guidelines

ICB Elevator - #10121

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

Metro 1 Elevator - #10122

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

Metro 2 Elevator - #10123

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

ICB Remodel - #10133

- Concrete placement of basement brace frame foundations continue.
- Delivery of brace frame steel continues.
- Brace frames #1, #2, #3 have started.
- Interior demo and clear out of remaining debris is nearing completion
- Phase 1 exterior demo has been relocated to the south.
- Overhead hydronic piping has started on 5th floor.

- **Buckhoist delivery and assembly is scheduled to start the week of 07/23**
- **Schedule – within all required guidelines**