

OK County - Behavioral Care Center

Page 1 of 4

Activity ID	Activity Name	Orig Dur	Start	Finish	2026						2027				
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
OK County - Behavioral Care Center		655	16-Jan-25 A	22-Mar-27											
Milestones		555	16-Jan-25 A	22-Mar-27											
MH0010	Overall Duration Percent Complete	534	16-Jan-25 A	19-Feb-27											
MX1050	Substantial Completion (CCD = 10/23/26)	0		18-Jan-27											
MX1090	Final Completion Including FF&E	0		22-Mar-27											
Procurement		329	16-May-25 A	31-Aug-26											
Behavioral Care Center (ARPA)		329	16-May-25 A	31-Aug-26											
Material Procurement		329	16-May-25 A	31-Aug-26											
A2200	Generator - Fabrication/Delivery	308	16-May-25 A	31-Jul-26											
A4210	AAON Fabricate/Delivery	196	24-Nov-25 A	31-Aug-26											
A4120	Terracotta Fabrication/Delivery	94	23-Mar-26 A	03-Aug-26											
A5510	Terracotta Framing System Fab/Delivery	113	23-Mar-26 A	28-Aug-26											
A6020	Millwork - Fabrication & Delivery	62	06-Apr-26 A	01-Jul-26											
A6350	Phenolic Panels - Fabrication/Delivery	65	01-May-26 A	03-Aug-26											
Delays		240	10-Apr-26 A	22-Mar-27											
Bulletin #5 - PCO #XXX		240	10-Apr-26 A	22-Mar-27											
A6160	Trade Partner Buyout - Access Control/Security	63	10-Apr-26 A	09-Jul-26											
A6170	Trade Partner Buyout - Data	63	10-Apr-26 A	09-Jul-26											
A6200	Procure FF&E	100	25-Jun-26	13-Nov-26											
A6180	Procure Access Control/Security	30	10-Jul-26	20-Aug-26											
A6190	Procure Data Cabling	30	10-Jul-26	20-Aug-26											
A6210	Install FF&E	15	19-Jan-27	08-Feb-27											
A6320	Create FF&E Punchlist	5	09-Feb-27	15-Feb-27											
A6330	Perform FF&E Punchlist	25	16-Feb-27	22-Mar-27											
Light Layout Approval - RFI #508.1		40	09-Jun-26 A	04-Aug-26											
A6560	Light Fixtures - Fabrication/Delivery	40	09-Jun-26 A	04-Aug-26											
Construction		213	20-Apr-26 A	19-Feb-27											
Behavioral Care Center (ARPA)		213	20-Apr-26 A	19-Feb-27											
Exteriors		113	18-Jun-26 A	25-Nov-26											
Pod 3		61	10-Jul-26	05-Oct-26											
A4800	Install Plaster - Pod 3 East Elevation	10	10-Jul-26	23-Jul-26											
A4820	Install Plaster - Pod 3 West Elevation	12	24-Jul-26	10-Aug-26											
A4940	Install Plaster - Pod 3 Courtyard	8	24-Jul-26	04-Aug-26											
A4810	Install Terracotta Sub Framing System	15	31-Aug-26	21-Sep-26											
A5020	Install Terracotta - South Elevation	10	22-Sep-26	05-Oct-26											
Pod 2		37	22-Sep-26	11-Nov-26											

Start Date: 14-Aug-24
Finish Date: 22-Mar-27
Data Date: 25-Jun-26
Run Date: 26-Jun-26

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Rem Work
- Near Crt Rem
- Remaining Work
- Near Critical Remaining
- Critical Remaining Work
- % Complete
- Milestone
- Start Constraint
- Finish Constraint

OK County - Behavioral Care Center



ActivityID	ActivityName	Orig Dur	Start	Finish	2026												2027				
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May						
A4860	Install Terracotta Sub Framing System - South Elevation	10	22-Sep-26	05-Oct-26																	
A4870	Install Terracotta Sub Framing System - East Elevation	12	06-Oct-26	21-Oct-26																	
A5030	Install Terracotta - Pod 2 South Elevation	10	06-Oct-26	19-Oct-26																	
A5040	Install Terracotta - Pod 2 East Elevation	15	22-Oct-26	11-Nov-26																	
Pod 1/Connector		10	12-Nov-26	25-Nov-26																	
A5160	Install Terracotta - Pod 1 East Elevation	10	12-Nov-26	25-Nov-26																	
Canopy		47	18-Jun-26 A	24-Aug-26																	
A5170	Install Plaster - Canopy	15	18-Jun-26 A	09-Jul-26																	
A5090	Install Sub Framing System - Phenolic Panels	8	10-Jul-26	21-Jul-26																	
A5180	Install Fascia Panels - Canopy	5	10-Jul-26	23-Jul-26																	
A6340	Install Canopy Sub Framing	5	22-Jul-26	28-Jul-26																	
A5100	Install Phenolic Panels	10	04-Aug-26	17-Aug-26																	
A5890	Install Light Fixtures	5	18-Aug-26	24-Aug-26																	
Rough-Ins		44	04-May-26 A	06-Jul-26																	
Pod 1		44	04-May-26 A	06-Jul-26																	
A5560	Install Overhead Mechanical Rough-In (Secondary) - Pod 1	42	04-May-26 A	01-Jul-26																	
A2160	Install Overhead Insulation - Pod 1	16	12-Jun-26 A	06-Jul-26																	
A2170	Install Drywall - Pod 1	7	22-Jun-26 A	30-Jun-26																	
Finishes		142	08-Jun-26 A	29-Dec-26																	
Pod 3		119	09-Jun-26 A	24-Nov-26																	
A2490	Install Sheet Rock Ceiling Grid - Pod 3	18	09-Jun-26 A	02-Jul-26																	
A2420	Install Ceiling Grid - Pod 3	10	06-Jul-26	17-Jul-26																	
A2430	Install MEP In Grid - Pod 3	10	20-Jul-26	31-Jul-26																	
A2440	Install Tile Finishes - Pod 3	15	20-Jul-26	07-Aug-26																	
A2480	Install Ceiling Tile - Pod 3	5	03-Aug-26	07-Aug-26																	
A2500	Install MEP Sheet Rock Ceiling Grid - Pod 3	14	05-Aug-26	24-Aug-26																	
A2510	Install Sheet Rock Ceilings - Pod 3	14	10-Aug-26	27-Aug-26																	
A6220	Install Data Cabling - Pod 3	5	21-Aug-26	27-Aug-26																	
A6290	Install Access Control/Security - Pod 3	10	21-Aug-26	03-Sep-26																	
A2450	Install Millwork Finishes - Pod 3	15	24-Aug-26	14-Sep-26																	
A3270	Tape/Float/Finish Sheetrock Ceilings - Pod 3	10	24-Aug-26	04-Sep-26																	
A2460	Install Flooring - Pod 3	10	15-Sep-26	28-Sep-26																	
A5970	High Performance Flooring Patients Room - Pod 3	5	15-Sep-26	21-Sep-26																	
A5940	High Performance Flooring Restrooms - Pod 3	5	22-Sep-26	28-Sep-26																	
A3970	Install Food Services Equipment - Pod 3	5	24-Sep-26	30-Sep-26																	
A2530	Install Toilet Fixtures - Pod 3	7	12-Oct-26	20-Oct-26																	
A2540	Install Doors and Hardware - Pod 3	9	21-Oct-26	02-Nov-26																	
A2550	Install Toilet Accessories - Pod 3	5	03-Nov-26	09-Nov-26																	
A2470	Install Misc. Finishes - Pod 3	6	10-Nov-26	17-Nov-26																	
A2560	Perform Contractors Punch - Pod 3	5	18-Nov-26	24-Nov-26																	
Admin Area		128	08-Jun-26 A	08-Dec-26																	
A3640	Tape/Float/Finish Drywall - Admin	15	08-Jun-26 A	26-Jun-26																	
A3650	Install Sheet Rock Ceiling Grid - Admin	10	06-Jul-26	17-Jul-26																	
A3670	Install Ceiling Grid - Admin	5	20-Jul-26	24-Jul-26																	
A3680	Install MEP In Grid - Admin	5	03-Aug-26	07-Aug-26																	
A3690	Install Tile Finishes - Admin	10	10-Aug-26	21-Aug-26																	
A3710	Install Ceiling Tile - Admin	5	10-Aug-26	14-Aug-26																	
A3660	Install MEP Sheet Rock Ceiling Grid - Admin	10	18-Aug-26	31-Aug-26																	

ActivityID	ActivityName	Orig Dur	Start	Finish	2026												2027							
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May									
A6230	Install Data Cabling - Admin	5	21-Aug-26	27-Aug-26																				
A6280	Install Access Control/Security - Admin	10	21-Aug-26	03-Sep-26																				
A3700	Install Sheet Rock Ceilings - Admin	10	01-Sep-26	15-Sep-26																				
A3720	Tape/Float/Finish Sheetrock Ceilings - Admin	10	09-Sep-26	22-Sep-26																				
A3740	Install Millwork Finishes - Admin	9	15-Sep-26	25-Sep-26																				
A3760	Install Flooring - Admin	9	29-Sep-26	09-Oct-26																				
A5930	High Performance Flooring Patients Room - Admin	5	29-Sep-26	05-Oct-26																				
A6000	High Performance Flooring Restrooms - Admin	5	06-Oct-26	12-Oct-26																				
A3980	Install Food Services Equipment - Admin	5	08-Oct-26	14-Oct-26																				
A3730	Tape/Float/Finish Sheet Rock Ceilings - Admin	5	12-Oct-26	16-Oct-26																				
A3750	Install Toilet Fixtures - Admin	5	21-Oct-26	27-Oct-26																				
A3770	Install Doors and Hardware - Admin	9	21-Oct-26	02-Nov-26																				
A3780	Install Toilet Accessories - Admin	7	10-Nov-26	18-Nov-26																				
A3790	Install Misc. Finishes - Admin	5	23-Nov-26	01-Dec-26																				
A3800	Perform Contractors Punch - Admin	5	02-Dec-26	08-Dec-26																				
Pod 2		120	29-Jun-26	17-Dec-26																				
A2580	Tape/Float/Finish Drywall - Pod 2	10	29-Jun-26	13-Jul-26																				
A2590	Install Sheet Rock Ceiling Grid - Pod 2	10	20-Jul-26	31-Jul-26																				
A2600	Install Ceiling Grid - Pod 2	10	03-Aug-26	14-Aug-26																				
A2620	Install MEP In Grid - Pod 2	10	17-Aug-26	28-Aug-26																				
A6240	Install Data Cabling - Pod 2	5	21-Aug-26	27-Aug-26																				
A6270	Install Access Control/Security - Pod 2	10	21-Aug-26	03-Sep-26																				
A2630	Install Tile Finishes - Pod 2	15	24-Aug-26	14-Sep-26																				
A2610	Install MEP Sheet Rock Ceiling Grid - Pod 2	10	25-Aug-26	08-Sep-26																				
A2650	Install Sheet Rock Ceilings - Pod 2	10	09-Sep-26	22-Sep-26																				
A2680	Install Flooring - Pod 2	9	12-Oct-26	22-Oct-26																				
A5980	High Performance Flooring Patients Room- Pod 2	5	12-Oct-26	16-Oct-26																				
A2640	Install Millwork Finishes - Pod 2	9	19-Oct-26	29-Oct-26																				
A2670	Tape/Float/Finish Sheet Rock Ceilings - Pod 2	10	19-Oct-26	30-Oct-26																				
A5950	High Performance Flooring Restrooms - Pod 2	5	19-Oct-26	23-Oct-26																				
A3990	Install Food Services Equipment - Pod 2	5	21-Oct-26	27-Oct-26																				
A2660	Install Ceiling Tile - Pod 2	5	30-Oct-26	05-Nov-26																				
A2690	Install Toilet Fixtures - Pod 2	10	02-Nov-26	13-Nov-26																				
A2700	Install Doors and Hardware - Pod 2	10	16-Nov-26	01-Dec-26																				
A2710	Install Toilet Accessories - Pod 2	7	19-Nov-26	01-Dec-26																				
A2720	Install Misc. Finishes - Pod 2	5	04-Dec-26	10-Dec-26																				
A2730	Perform Contractors Punch - Pod 2	5	11-Dec-26	17-Dec-26																				
Pod 1		125	01-Jul-26	29-Dec-26																				
A6470	Tape/Float/Finish Drywall (Above Ceiling) - Pod 1	5	01-Jul-26	08-Jul-26																				
A5900	Install Sheet Rock Ceiling Grid - Pod 1	14	09-Jul-26	28-Jul-26																				
A2740	Tape/Float/Finish Drywall - Pod 1	10	14-Jul-26	27-Jul-26																				
A6310	Install MEP Sheet Rock Ceiling Grid - Pod 1	10	05-Aug-26	18-Aug-26																				
A2760	Install Ceiling Grid - Pod 1	10	17-Aug-26	28-Aug-26																				
A2780	Install MEP In Grid - Pod 1	10	31-Aug-26	14-Sep-26																				
A6250	Install Data Cabling - Pod 1	5	31-Aug-26	04-Sep-26																				
A6260	Install Access Control/Security - Pod 1	10	31-Aug-26	14-Sep-26																				
A2790	Install Tile Finishes - Pod 1	10	15-Sep-26	28-Sep-26																				
A5910	Install Sheet Rock Ceilings - Pod 1	14	16-Sep-26	05-Oct-26																				
A2520	Tape/Float/Finish Sheet Rock Ceilings - Pod 1	10	26-Sep-26	09-Oct-26																				
A2840	Install Flooring - Pod 1	10	23-Oct-26	05-Nov-26																				

Activity ID	Activity Name	Orig Dur	Start	Finish	2026							2027				
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	
A5990	High Performance Flooring Patients Room - Pod 1	5	23-Oct-26	29-Oct-26						■	High Performance Flooring Patients Room - Pod 1					
A2800	Install Milwork Finishes - Pod 1	9	30-Oct-26	11-Nov-26						■	Install Milwork Finishes - Pod 1					
A5960	High Performance Flooring Restrooms - Pod 1	5	30-Oct-26	05-Nov-26						■	High Performance Flooring Restrooms - Pod 1					
A4000	Install Food Services Equipment	5	03-Nov-26	09-Nov-26						■	Install Food Services Equipment					
A2820	Install Ceiling Tile - Pod 1	5	12-Nov-26	18-Nov-26						■	Install Ceiling Tile - Pod 1					
A2850	Install Toilet Fixtures - Pod 1	5	16-Nov-26	20-Nov-26						■	Install Toilet Fixtures - Pod 1					
A2860	Install Doors and Hardware - Pod 1	5	23-Nov-26	01-Dec-26						■	Install Doors and Hardware - Pod 1					
A2870	Install Toilet Accessories - Pod 1	7	02-Dec-26	10-Dec-26						■	Install Toilet Accessories - Pod 1					
A2880	Install Misc. Finishes - Pod 1	5	15-Dec-26	21-Dec-26						■	Install Misc. Finishes - Pod 1					
A2890	Perform Contractors Punch - Pod 1	5	22-Dec-26	29-Dec-26						■	Perform Contractors Punch - Pod 1					
Hardscape / Landscape		108	20-Apr-26 A	21-Sep-26												
A3040	Install South Parking Lot Pavement	49	20-Apr-26 A	26-Jun-26												
A3050	Install West Drive Lane Paving	14	25-Jun-26	15-Jul-26	■	Install West Drive Lane Paving										
A6540	Install South Entrance/Drive Paving	5	16-Jul-26	22-Jul-26		■	Install South Entrance/Drive Paving									
A3070	Install Sidewalks	10	23-Jul-26	05-Aug-26		■	Install Sidewalks									
A3090	Install Irrigation	14	06-Aug-26	25-Aug-26			■	Install Irrigation								
A3100	Install Landscaping	18	26-Aug-26	21-Sep-26			■	Install Landscaping								
A4050	Install Site Furnishing	5	10-Sep-26	16-Sep-26			■	Install Site Furnishing								
A3110	Install South Parking Lot - Top Coat and Pavement Marking	7	11-Sep-26	21-Sep-26			■	Install South Parking Lot - Top Coat and Pavement Marking								
Testing and Start-Up		32	02-Dec-26	18-Jan-27												
A2950	Test and Balance	22	02-Dec-26	04-Jan-27							■	Test and Balance				
A2960	Functional Start-Up	5	18-Dec-26	24-Dec-26						■	Functional Start-Up					
A2920	Mechanical Final Inspections	3	22-Dec-26	24-Dec-26						■	Mechanical Final Inspections					
A2930	Plumbing Final Inspection	3	22-Dec-26	24-Dec-26						■	Plumbing Final Inspection					
A2910	Electrical Final Inspection	3	28-Dec-26	30-Dec-26						■	Electrical Final Inspection					
A2940	Building Final Inspection	3	30-Dec-26	04-Jan-27						■	Building Final Inspection					
A2900	Fire Sprinkler Inspection	3	05-Jan-27	07-Jan-27						■	Fire Sprinkler Inspection					
A2970	Fire Alarm Inspection	3	05-Jan-27	07-Jan-27						■	Fire Alarm Inspection					
A2980	State Fire Marshal Inspection	3	08-Jan-27	12-Jan-27						■	State Fire Marshal Inspection					
A3200	State Health Department Inspection - Final	3	08-Jan-27	12-Jan-27						■	State Health Department Inspection - Final					
A3180	Weather Days	4	13-Jan-27	18-Jan-27						■	Weather Days					
Closeout		37	30-Dec-26	19-Feb-27												
A3000	Create Arch Punchlist	5	30-Dec-26	06-Jan-27							■	Create Arch Punchlist				
A2990	Substantial Completion	0		18-Jan-27							◆	Substantial Completion				
A3010	Perform Arch Punchlist	24	19-Jan-27	19-Feb-27							■	Perform Arch Punchlist				
A3030	Final Completion	0		19-Feb-27							◆	Final Completion				