

PBA Project listing and status update

William White and Associates, LLC

July 08, 2024

Emergency Ops - #10064

- Schematic Design submitted and approved. Current estimate approval completed with contract approved.
- CMAR selection complete and contract complete.
- The 90 % CD plan is complete. Lingo revised estimate complete and within the project goals.
- Reviewing OG&E Requirements.
- 37th Street path forward needs to be identified.
- Schedule – within all required guidelines

ICB Elevator - #10121

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

Metro 1 Elevator - #10122

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

Metro 2 Elevator - #10123

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

Camera Security System (PBA) - #10129

- Contract complete pending punch list items.

ICB Remodel - #10133

- Exterior drawings at 75% and submitted.
- Interior drawing and scope in review with Lingo.
- Contractor selected - Lingo. First estimate reviewed and being updated.
- Schedule – within all required guidelines