

BOCC Project listing and status update

William White and Associates, LLC

June 29, 2026

JJC Elevator #10009

- Start date schedule for July 20, 2026, with completion October 5, 2026.
- Schedule – within all required guidelines

Annex Security/Front Entrance – 10067

- County reviewing flow which was recommended and consulted with Homeland Security.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - 10119

- Started – April 14, 2026 - Start date scheduled for April 6, 2026, with completion June 30, 2026. State Inspection and punch list completion scheduled for July 10, 2026.
- Contract schedule October 23, 2026

Annex Elevators – 10120

- First three elevators are complete. Second three elevators are scheduled to start July 6, 2026, with abatement complete July 3, 2026. Contract completion December 21, 2026.
- Contract schedule December 1, 2026.

Behavioral Health Services Facility - 10130

- Building enclosure continues with final glass installation.
- State Fire Marshall 50% review complete.
- Final Framing and drywall continue.
- Site hard surface beginning and being installed.
- 3rd party requirements being implemented.
- Schedule – Current project schedule concerns, but Flintco continues to improve the schedule. Weather and site impacting progress of sitework. Flintco current schedule of late December 2026 for construction.