

# **PBA Project listing and status update**

**William White and Associates, LLC**

**November 12, 2024**

## **Emergency Ops - #10064**

- The 100% CD plan is complete. Lingo revised estimate complete and within the project goals.
- 37<sup>th</sup> Street path forward needs to be identified.
- Project starts mid-November with 17-month schedule.
- Schedule – within all required guidelines

## **ICB Elevator - #10121**

- Kone was selected as Contractor.
- Contract delivered this week.
- Schedule – within all required guidelines

## **Metro 1 Elevator - #10122**

- Kone was selected as contractor.
- Submittal process ongoing.
- Schedule – within all required guidelines

## **Metro 2 Elevator - #10123**

- Kone was selected as contractor.
- Submittal process ongoing.
- Schedule – within all required guidelines

## **ICB Remodel - #10133**

- Exterior drawings at 100% and submitted.
- Interior drawing 100% complete and scope in review with Lingo is complete.
- Lingo selected as CMAR.
- Project bidding is under way for each part of the contract.
- Final contract amounts early November.
- Schedule – within all required guidelines