

PBA Project listing and status update

William White and Associates, LLC

August 26, 2024

Emergency Ops - #10064

- Bidding and final contract amounts due at the end of September to early October.
- CMAR selection complete and contract complete.
- The 100% CD plan is complete. Lingo revised estimate complete and within the project goals.
- OG&E Requirements and sign off complete.
- 37th Street path forward needs to be identified.
- Project starts late October or early November with 16 -17-month schedule.
- Schedule – within all required guidelines

ICB Elevator - #10121

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

Metro 1 Elevator - #10122

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

Metro 2 Elevator - #10123

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

ICB Remodel - #10133

- Exterior drawings at 75% and submitted.
- Interior drawing and scope in review with Lingo to complete late September early October.
- Contractor selected - Lingo. First estimate reviewed and being updated.
- Revised estimate reviewed 8-23-2024 with the ability to incur all funds in late October.
- Schedule – within all required guidelines