

BOCC Project listing and status update

William White and Associates, LLC

April 27, 2026

JJC Elevator #10009

- **Start date schedule for June 6, 2026, with completion October 5, 2026.**
- **Schedule – within all required guidelines**

Court Clerk Social Distancing - #10033 – 5th Floor

- **Waiting on AHU drive motor replacement for 5th floor.**

Annex Security/Front Entrance – 10067

- **Entry finishes proceeding working on exterior.**
- **New sliding doors in place.**
- **Contract schedule extending to May as contractor works around material schedules.**
- **Schedule – within all required guidelines.**

Courthouse Elevator (Jail) - 10119

- **Started – April 14, 2026 - Start date scheduled for April 6, 2026, with completion June 30, 2026.**
- **Contract schedule October 23, 2026**

Annex Elevators – 10120

- **First three elevators are scheduled to complete May 25, 2026. Second, three elevators are scheduled to start June 22, 2026, and complete December 21, 2026.**
- **Additional abatement needed and complete.**
- **Contract schedule December 1, 2026.**

Behavioral Health Services Facility - 10130

- **Submittals progressing and working through finishing.**
- **Framing and drywall continues.**
- **Roofing is finished.**
- **3rd party requirements being implemented.**
- **Schedule – Current project schedule concerns, but Flintco continues to improve the schedule. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be a concern.**