

# **PBA Project listing and status update**

**William White and Associates, LLC**

**April 13, 2026**

## **Emergency Ops - 10064**

- **Signage still outstanding.**
- **Schedule – within all required guidelines**

## **ICB Elevator - 10121**

- **Complete.**

## **Metro 1 Elevator - 10122**

- **Complete pending final punch list and state requirements.**
- **Schedule – within all required guidelines.**

## **Metro 2 Elevator - 10123**

- **Complete pending final punch list and state requirements.**
- **Schedule – within all required guidelines.**

## **ICB Remodel - 101330**

- **Additional structural deterioration found in the columns during the first reinforcement correction. Lingo still working on pricing.**
- **The architects and engineers are proceeding with revisions and design work.**
- **Updated drawings and pricing completing.**
- **ARPA scheduled project completion November 10, 2026. Current schedule is late September.**
- **Schedule – within all required guidelines**