

BOCC Project listing and status update

William White and Associates, LLC

June 23, 2025

Elevator Overview – JJC Elevator #10009

- Submittals complete. All elevators ordered.
- Change order to expedite schedule is complete. Kone schedule is revised to meet the December 1, 2026 completion date.
- Final cab finish selections ongoing.
- Schedule – within all required guidelines

Court Clerk Social Distancing - #10033 – 5th Floor

- Construction ongoing.
- Proceeding with original designed floor.
- 5th floor abatement had been addressed. Working 4th floor abatement.
- Interior remodel progressing.
- Schedule – within all required guidelines.

Annex Security/Front Entrance – 10067

- First through fifth phases of abatement complete. Awaiting return of GC abatement contractor to complete remaining work. Expected to start this week.
- Flooring finish at entrance defined. Pricing ongoing.
- West exterior ramp and entrance complete. Working through punchlist.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - #10119

- As noted above in with elevator overview.

Annex Elevators - #10120

- As noted above in with elevator overview.

Behavioral Health Services Facility - #10130

- Site work, building pad and utilities ongoing.
- Submittals progressing.
- Foundations to start end of June.
- Schedule – Current project schedule concerns. Weather impacting progress of sitework.

Existing Jail HVAC - #10073

- Work progressing on 13th floor.
- Schedule – within all required guidelines.