

# BOCC Project listing and status update

William White and Associates, LLC

January 26, 2026

## Elevator Overview – JJC Elevator #10009

- Work in the Annex has started back. Asbestos abatement completed.
- Work in Metro 1 and 2 elevator complete pending interior renovation materials.
- Schedule – within all required guidelines

## Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor

- Construction is complete.
- Move in complete pending a few items.
- Schedule – within all required guidelines.

## Annex Security/Front Entrance – 10067

- Entry finishes proceeding working on exterior.
- Contract schedule to extend into late February early March pending weather.
- Schedule – within all required guidelines.

## Courthouse Elevator (Jail) - 10119

- As noted above in with elevator overview.
- Contract schedule October 23, 2026

## Annex Elevators – 10120

- Additional asbestos abatement is completed.
- Contract schedule December 1, 2026.

## Behavioral Health Services Facility - 10130

- Submittals progressing and working through finishing.
- Steel and exterior framing continue and to be completed this month.
- Framing and sheathing continue.
- Underground plumbing is complete.
- 3<sup>rd</sup> party requirements being implemented.
- Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be concerning due to weather and unknown conditions.