

# **BOCC Project listing and status update**

**William White and Associates, LLC**

**July 08, 2024**

- **Elevators – Contract is in revisions**

## **Juvenile Justice Elevator - #10009**

- **Design team DD has been submitted and is complete, review of the 35% CD documents was completed.**
- **The design team completed scanning all elevator shafts to confirm scope and condition.**
- **Contractor to be selected after scope determined.**
- **Schedule – within all required guidelines**

## **Juvenile Justice Lobby - #10031**

- **Two additional cameras for security processed. The work will be complete with White and Digi.**
- **Project complete.**

## **Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor**

- **Design Changes- revised project and scope proposal submitted for contract approval.**
- **Asbestos abatement bid complete and awarded. Abatement revisions awarded.**
- **5<sup>th</sup> Floor layout complete.**
- **Schedule – subject to project design changes**

## **Court Clerk Jury Pavilion - #10035**

- **Design contract awarded.**
- **Cost being reviewed.**
- **Final design still being studied. Review meeting on the 25<sup>th</sup>.**
- **Final scope pending for review.**

## **Sheriff Office Midwest City Substation HVAC - #10046**

- **Project complete.**

**Clerks Books 1<sup>st</sup> Floor - #10067 A**

- Phase one south side schedule pending award for carpet and painting. Cooley award complete.
- Final layout for Clerks Books approved.
- 1<sup>st</sup> floor annex project has a September 12, 2024, contractual execution NTP date.
- Carpet contract PO to be awarded.
- Schedule – within all required guidelines

**Annex 3<sup>rd</sup> Floor Purchasing - #10067 B**

- ARPA portion complete.

**Annex Security/Front Entrance - #10067 C**

- Notice to proceed sent out.
- Cooley's schedule has 12 weeks for submittals and 40 weeks for construction. Construction to begin September 12, 2024, pre-construction conference, and Cooley submitted scheduled.
- Schedule – within all required guideline

**Drainage Culvert Inventory - #10068**

- Design/Contractor selection complete – project files are being provided for review. Over six hundred structures have been reviewed representing about 270 miles. Also, if the county has projects needing current information, they are happy to provide inventory data.
- Schedule – within all required guideline

**Juvenile Justice Roof - #10095**

- Contract complete.
- Final walk through complete.
- Final documents pending.

**Camera Security (County) - #10117**

- Complete

**Courthouse Elevator (Jail) - #10119**

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor to be selected after scope determined.
- Schedule – within all required guidelines

**Annex Elevators - #10120**

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- Contractor to be selected after scope determined.
- Schedule – within all required guidelines

**Behavioral Health Services Facility - #10130**

- Site selected.
- Contractor selection complete.
- Land purchased and waiting approval for plan review.
- Schedule – Current project schedule concerns.

**Existing Jail HVAC - #10073**

- Bid Opening – May 15, 2024
- Contractor selected.
- Pre-construction meeting July 9<sup>th</sup>, 2024.
- Schedule – within all required guidelines

**Existing Jail Roof Replacement - #10074**

- Project complete.

**Existing Jail Loading Dock - 10077.**

- Contractor contract complete.
- Contractor waiting leveler delivery.
- Request approval of \$4,365 for new “keyed locksets” into overhead doors.
- Schedule – within all required guidelines

**Existing Jail Metal Roof Repair - #10078**

- Project complete.