

BOCC Project listing and status update

William White and Associates, LLC

July 13, 2026

JJC Elevator #10009

- Start date schedule for July 20, 2026, with completion October 5, 2026.
- Schedule – within all required guidelines

Annex Security/Front Entrance – 10067

- Base contract complete with punchlist complete.
- Reviewing additional scope items.
- Schedule – within all required guidelines.

Courthouse Elevator (Jail) - 10119

- Started – April 14, 2026 - Start date scheduled for April 6, 2026, with completion June 30, 2026. State Inspection and punch list completion scheduled for July 14, 2026. Final turnover by the 20th.
- Contract schedule October 23, 2026

Annex Elevators – 10120

- First three elevators are complete. Second three elevators are scheduled to start July 20, 2026, with abatement complete July 18, 2026. Waiting for the final inspection of the labor department. Contract completion December 21, 2026.
- Contract schedule December 1, 2026.

Behavioral Health Services Facility - 10130

- Building enclosure continues with final glass installation.
- State Fire Marshall 50% review complete.
- Final Framing and drywall continue.
- Site hard surface being installed.
- 3rd party requirements being implemented.
- Schedule – Current project schedule concerns, but Flintco continues to improve the schedule. Weather and site impacting progress of sitework. Flintco current schedule of late December 2026 for substantial completion for construction.