

# **PBA Project listing and status update**

**William White and Associates, LLC**

**June 9, 2025**

## **Emergency Ops - #10064**

- 37<sup>th</sup> Street path forward appears to be September, 2025.
- Project schedule will advance to a completion of December 31, 2025.
- Interior remodel and coordination of employees is ongoing.
- Exterior work progressing.
- The Sheriff's office has added a FF&E budget line item.
- Purchase of AV to be through State contract.
- Schedule – within all required guidelines

## **ICB Elevator - #10121**

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

## **Metro 1 Elevator - #10122**

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

## **Metro 2 Elevator - #10123**

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

## **ICB Remodel - #10133**

- Positive test for asbestos in basement, floors and window caulk. Abatement ongoing.
- Demolition ongoing.
- Final CMaR contract buyout/amounts complete.
- Reviewing proposed AV low voltage request.
- Revised cost and schedule of values complete.
- Defining pour schedule for the basement and structural steel.
- Schedule – within all required guidelines