

# **PBA Project listing and status update**

**William White and Associates, LLC**

**June 10, 2024**

## **Emergency Ops - #10064**

- Schematic Design submitted and approved. Current estimate approval completed with contract approved.
- CMAR selection complete and contract complete.
- Final DD drawings complete. The 0 % CD plan set was sent out May 31, 2024, and is being reviewed. On schedule, Minor revisions are being incorporated. Lingo revised estimate complete and within the project goals.
- Reviewing OG&E Requirements.
- Schedule – within all required guidelines

## **ICB Elevator - #10121**

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

## **Metro 1 Elevator - #10122**

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

## **Metro 2 Elevator - #10123**

- Design team DD has been submitted and is complete, review of the documents was completed 2/7/2024.
- The design team completed scanning all elevator shafts to confirm scope and condition.
- Contractor proposal being reviewed.
- Schedule – within all required guidelines

**Camera Security System (PBA) - #10129**

- Contract complete pending final documents.

**ICB Remodel - #10133**

- Exterior drawings at 50% and submitted.
- Interior drawing and scope in review with Lingo.
- Contractor selected - Lingo. CMAR kickoff and preconstruction meeting May 14, 2024, with Lingo complete. First estimate due in two weeks.
- Schedule – within all required guidelines