

Activity ID	Activity Name	Orig Dur	Start	Finish	2026												2027												2028												2029				
					M	A	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	A	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	A	M	Jun	Jul	A	S	Oct	N	D	Jan	F	M	A	M		
OK County Adult Detention Center - Jail - CM																																													
A21900	Overall Site & Civil Duration	462	25-Mar-26	19-Jan-28	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
A21910	Overall Structural, Precast, Cell, Detention & Shell Duration	336	18-May-26	13-Sep-27	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
A21920	Overall Central Utility Plant & MEP Duration	486	10-Aug-26	07-Jul-28	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
A21930	Overall Architectural Duration	327	27-Jan-27	08-May-28	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
Contractor Procurement																																													
A1560	Owner Approval of GMP	3	09-Mar-26 A	11-Mar-26 A	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A1450	Recommendation and Issue Subcontracts - Bid Package 001	10	12-Mar-26 A	25-Mar-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A1540	Advertise - Bid Package No. 002	20	18-May-26	15-Jun-26	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
A21890	Recommendation and Issue Subcontracts - Bid Package 002	15	16-Jun-26	07-Jul-26	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
Construction Milestones																																													
A21730	Notice to Proceed	0	12-Mar-26 A		[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21400	Structural Completion	0		06-Apr-27	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21420	Permanent Power Established - CUP	0		21-May-27	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21810	Permanent Power Established - Area S	0		22-Jul-27	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21410	Substantially Dried In	0		23-Jul-27	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21430	Conditioned Air Established	0		09-Nov-27	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21440	Substantial Completion	0		06-Nov-28	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
A21740	Final Completion	0		06-Feb-29	[Diamond]												[Diamond]												[Diamond]												[Diamond]				
Material Procurement																																													
OG&E Power																																													
A1950	OG&E - Power Design/Procurement	180	17-Mar-26	30-Nov-26	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
BIM Coordination																																													
A21500	Initiate BIM Kick Off Meeting	5	27-Mar-26	02-Apr-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
Underground																																													
A21530	Coordination of Underground MEP - Area T	20	08-Apr-26	05-May-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21590	Coordination of Underground MEP - Area U	20	13-May-26	10-Jun-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21520	Coordination of Underground MEP - Area V/W	25	18-Jun-26	23-Jul-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21540	Coordination of Underground MEP - Area S	30	30-Jul-26	10-Sep-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21550	Coordination of Underground MEP - Area L	20	18-Sep-26	15-Oct-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21560	Coordination of Underground MEP - Area G	20	16-Oct-26	12-Nov-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21510	Coordination of CUP - Cooling Tower Yard & Generator Yard	25	13-Nov-26	21-Dec-26	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
Overhead																																													
A21600	Overhead Coordination - Area T	20	22-Dec-26	20-Jan-27	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21570	Coordination of MEP Truss	20	21-Jan-27	17-Feb-27	[Green bar]												[Green bar]												[Green bar]												[Green bar]				
A21650	Overhead Coordination - Area U	10	21-Jan-27	03-Feb-27	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21610	Overhead Coordination - Area V/W	20	04-Feb-27	03-Mar-27	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21640	Overhead Coordination - Area G	20	04-Mar-27	31-Mar-27	[Red bar]												[Red bar]												[Red bar]												[Red bar]				
A21630	Overhead Coordination - Area L	20	01-Apr-27	28-Apr-27	[Red bar]												[Red bar]												[Red bar]												[Red bar]				

Start Date: 12-Jan-26
Finish Date: 06-Feb-29
Data Date: 17-Mar-26
Run Date: 17-Mar-26

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Rem Work
- Near Crit Rem
- Remaining Work
- Near Critical Remaining
- Critical Remaining Work
- % Complete
- Milestone
- Start Constraint
- Finish Constraint

OK County Adult Detention Center - Jail - CM Clarification # 6



