

# **PBA Project listing and status update**

**William White and Associates, LLC**

**January 12, 2026**

## **Emergency Ops - 10064**

- Completion should occur approximately Jan. 16, 2026. The Emergency Management portion will extend to about 2-15-26 for the low voltage and additional scope to the same time frame.
- Interior items with potential schedule problems – Lockers, appliances, signage, and benches. All items have been ordered. Delivery for these items is 1-20-2026.
- Schedule – within all required guidelines

## **ICB Elevator - 10121**

- Submittals complete and equipment ordered. 98% complete.
- Contract completion March 2, 2026.
- Schedule – within all required guidelines

## **Metro 1 Elevator - 10122**

- Submittals complete and equipment ordered.
- Contract completion March 23, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

## **Metro 2 Elevator - 10123**

- Submittals complete and equipment ordered.
- Contract completion June 15, 2026, scheduling advancing for earlier completion.
- Schedule – within all required guidelines.

## **ICB Remodel - 101330**

- Additional structural deterioration found in the columns during the first reinforcement correction. The team is working with engineers and testing laboratory.
- Engineering reports and recommendations hopefully this week
- Overhead hydronic piping at 85% throughout.
- ARPA project completion November 10, 2026.
- Schedule – within all required guidelines

