

ActivityID	ActivityName	Orig Dur	Start	Finish	2026												2027			
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
<b>OK County - Behavioral Care Center</b>																				
<b>Milestones</b>																				
MH0010	Overall Duration Percent Complete	504	16-Jan-25 A	01-Feb-27	Overall Duration Percent Complete															
MX1040	Conditioned Air	0	03-Jun-26		◆ Conditioned Air															
MX1050	Substantial Completion (CCD = 10/23/26)	0		03-Dec-26	◆ Substantial Completion (CCD = 10/23/26)															
MX1090	Final Completion Including FF&E	0		01-Feb-27	◆ Final Completion Including FF&E															
<b>Procurement</b>																				
<b>Behavioral Care Center (ARPA)</b>																				
<b>Material Procurement</b>																				
A2200	Generator - Fabrication/Delivery	308	16-May-25 A	31-Jul-26	Generator - Fabrication/Delivery															
A4210	AAON Fabricate/Delivery	196	24-Nov-25 A	31-Aug-26	AAON Fabricate/Delivery															
A4120	Terracotta Fabrication/Delivery	115	23-Mar-26 A	01-Sep-26	Terracotta Fabrication/Delivery															
A5510	Terracotta Framing System Fab/Delivery	75	23-Mar-26 A	07-Jul-26	Terracotta Framing System Fab/Delivery															
A6020	Millwork - Fabrication & Delivery	40	06-Apr-26 A	01-Jun-26	Millwork - Fabrication & Delivery															
A6300	Temp Air Equipment (Pod 2) - Fabrication/Delivery	24	15-Apr-26 A	18-May-26	Temp Air Equipment (Pod 2) - Fabrication/Delivery															
<b>Delays</b>																				
<b>Bulletin #2 - PCO # XXX</b>																				
<b>PCO #22C</b>																				
A5720	Dumpster Enclosure Footings Installation	5	23-Apr-26 A	29-Apr-26	Dumpster Enclosure Footings Installation															
A5730	Transformer Yard Endosure Footings Installation	5	23-Apr-26 A	29-Apr-26	Transformer Yard Endosure Footings Installation															
<b>Door Jamb Re-design</b>																				
A5870	Fab & Deliver - Kingsway Door Jambs - Pod 3	60	11-Feb-26 A	05-May-26	Fab & Deliver - Kingsway Door Jambs - Pod 3															
A5871	Fab & Deliver - Kingsway Door Jambs - Admin	68	11-Feb-26 A	15-May-26	Fab & Deliver - Kingsway Door Jambs - Admin															
A5881	Fab & Deliver - Kingsway Door Jambs - Pod 2	68	11-Feb-26 A	15-May-26	Fab & Deliver - Kingsway Door Jambs - Pod 2															
A5891	Fab & Deliver - Kingsway Door Jambs - Pod 1	68	11-Feb-26 A	15-May-26	Fab & Deliver - Kingsway Door Jambs - Pod 1															
<b>Bulletin #5 - PCO #XXX</b>																				
A6150	Trade Partner Buyout - FF&E	30	10-Apr-26 A	21-May-26	Trade Partner Buyout - FF&E															
A6160	Trade Partner Buyout - Access Control/Security	30	10-Apr-26 A	21-May-26	Trade Partner Buyout - Access Control/Security															
A6170	Trade Partner Buyout - Data	30	10-Apr-26 A	21-May-26	Trade Partner Buyout - Data															
A6180	Procure Access Control/Security	30	22-May-26	06-Jul-26	Procure Access Control/Security															
A6190	Procure Data Cabling	30	22-May-26	06-Jul-26	Procure Data Cabling															
A6200	Procure FF&E	30	22-May-26	06-Jul-26	Procure FF&E															
A6210	Install FF&E	40	04-Dec-26	01-Feb-27	Install FF&E															
<b>Construction</b>																				
<b>Behavioral Care Center (ARPA)</b>																				
<b>Exteriors</b>																				

Start Date: 14-Aug-24  
 Finish Date: 01-Feb-27  
 Data Date: 24-Apr-26  
 Run Date: 28-Apr-26

- Remaining Level of Effort
- Actual Level of Effort
- Actual Work
- Rem Work
- Near Crit Rem
- Remaining Work
- Near Critical Remaining
- Critical Remaining Work
- % Complete
- Milestone
- Start Constraint
- Finish Constraint

OK County - Behavioral Care Center





ActivityID	ActivityName	Orig Dur	Start	Finish	2026												2027			
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
					A2330	Establish Temporary Conditioned Air - Pod 2	10	19-May-26	02-Jun-26	Establish Temporary Conditioned Air - Pod 2										
A2050	Install Overhead Insulation - Pod 2	11	22-May-26	08-Jun-26	Install Overhead Insulation - Pod 2															
<b>Pod 1</b>		88	25-Feb-26 A	29-Jun-26																
A2080	Install Overhead Mechanical Rough-In (Primary) - Pod 1	48	25-Feb-26 A	01-May-26	Install Overhead Mechanical Rough-In (Primary) - Pod 1															
A2090	Install Overhead Plumbing Rough-In - Pod 1	20	02-Apr-26 A	29-Apr-26	Install Overhead Plumbing Rough-In - Pod 1															
A2070	Install Overhead Fire Sprinkler Rough-In - Pod 1	21	03-Apr-26 A	01-May-26	Install Overhead Fire Sprinkler Rough-In - Pod 1															
A2110	Install Lower Overhead Electrical Rough-In - Pod 1	20	23-Apr-26 A	20-May-26	Install Lower Overhead Electrical Rough-In - Pod 1															
A2130	Install In-Wall Plumbing Rough-In - Pod 1	15	27-Apr-26	15-May-26	Install In-Wall Plumbing Rough-In - Pod 1															
A5560	Install Overhead Mechanical Rough-In (Secondary) - Pod 1	5	04-May-26	08-May-26	Install Overhead Mechanical Rough-In (Secondary) - Pod 1															
A2150	Install In-Wall Insulation - Pod 1	6	18-May-26	26-May-26	Install In-Wall Insulation - Pod 1															
A2140	Install In-Wall Electrical Rough-In - Pod 1	15	21-May-26	11-Jun-26	Install In-Wall Electrical Rough-In - Pod 1															
A2160	Install Overhead Insulation - Pod 1	12	09-Jun-26	24-Jun-26	Install Overhead Insulation - Pod 1															
A2170	Install Drywall - Pod 1	12	12-Jun-26	29-Jun-26	Install Drywall - Pod 1															
<b>Finishes</b>		134	06-May-26	12-Nov-26																
<b>Pod 3</b>		110	06-May-26	09-Oct-26																
A2410	Tape/Float/Finish Drywall - Pod 3	20	06-May-26	03-Jun-26	Tape/Float/Finish Drywall - Pod 3															
A4010	Install Overhead Doors - Pod 3	3	06-May-26	08-May-26	Install Overhead Doors - Pod 3															
A2490	Install Sheet Rock Ceiling Grid - Pod 3	14	11-May-26	29-May-26	Install Sheet Rock Ceiling Grid - Pod 3															
A2510	Install Sheet Rock Ceilings - Pod 3	14	12-May-26	01-Jun-26	Install Sheet Rock Ceilings - Pod 3															
A2500	Install MEP Sheet Rock Ceiling Grid - Pod 3	14	18-May-26	05-Jun-26	Install MEP Sheet Rock Ceiling Grid - Pod 3															
A3270	Tape/Float/Finish Sheetrock Ceilings - Pod 3	10	27-May-26	09-Jun-26	Tape/Float/Finish Sheetrock Ceilings - Pod 3															
A2420	Install Ceiling Grid - Pod 3	10	01-Jun-26	12-Jun-26	Install Ceiling Grid - Pod 3															
A2430	Install MEP In Grid - Pod 3	10	15-Jun-26	26-Jun-26	Install MEP In Grid - Pod 3															
A2440	Install Tile Finishes - Pod 3	15	15-Jun-26	06-Jul-26	Install Tile Finishes - Pod 3															
A2450	Install Millwork Finishes - Pod 3	15	16-Jun-26	07-Jul-26	Install Millwork Finishes - Pod 3															
A2480	Install Ceiling Tile - Pod 3	5	29-Jun-26	06-Jul-26	Install Ceiling Tile - Pod 3															
A6220	Install Data - Pod 3	5	07-Jul-26	13-Jul-26	Install Data - Pod 3															
A6290	Install Access Control/Security - Pod 3	10	07-Jul-26	20-Jul-26	Install Access Control/Security - Pod 3															
A2460	Install Flooring - Pod 3	10	08-Jul-26	21-Jul-26	Install Flooring - Pod 3															
A5970	High Performance Flooring Patients Room - Pod 3	5	08-Jul-26	14-Jul-26	High Performance Flooring Patients Room - Pod 3															
A5940	High Performance Flooring Restrooms - Pod 3	5	15-Jul-26	21-Jul-26	High Performance Flooring Restrooms - Pod 3															
A3970	Install Food Services Equipment - Pod 3	5	17-Jul-26	23-Jul-26	Install Food Services Equipment - Pod 3															
A2530	Install Toilet Fixtures - Pod 3	7	26-Aug-26	03-Sep-26	Install Toilet Fixtures - Pod 3															
A2540	Install Doors and Hardware - Pod 3	9	04-Sep-26	17-Sep-26	Install Doors and Hardware - Pod 3															
A2550	Install Toilet Accessories - Pod 3	5	18-Sep-26	24-Sep-26	Install Toilet Accessories - Pod 3															
A2470	Install Misc. Finishes - Pod 3	6	25-Sep-26	02-Oct-26	Install Misc. Finishes - Pod 3															
A2560	Perform Contractors Punch - Pod 3	5	05-Oct-26	09-Oct-26	Perform Contractors Punch - Pod 3															
<b>Admin Area</b>		112	18-May-26	23-Oct-26																
A3640	Tape/Float/Finish Drywall - Admin	15	18-May-26	08-Jun-26	Tape/Float/Finish Drywall - Admin															
A4020	Install Overhead Doors - Admin	3	18-May-26	20-May-26	Install Overhead Doors - Admin															
A3650	Install Sheet Rock Ceiling Grid - Admin	10	01-Jun-26	12-Jun-26	Install Sheet Rock Ceiling Grid - Admin															
A3660	Install MEP Sheet Rock Ceiling Grid - Admin	10	08-Jun-26	19-Jun-26	Install MEP Sheet Rock Ceiling Grid - Admin															
A3670	Install Ceiling Grid - Admin	5	15-Jun-26	19-Jun-26	Install Ceiling Grid - Admin															
A3700	Install Sheet Rock Ceilings - Admin	10	22-Jun-26	06-Jul-26	Install Sheet Rock Ceilings - Admin															
A3680	Install MEP In Grid - Admin	5	29-Jun-26	06-Jul-26	Install MEP In Grid - Admin															
A3720	Tape/Float/Finish Sheetrock Ceilings - Admin	10	29-Jun-26	13-Jul-26	Tape/Float/Finish Sheetrock Ceilings - Admin															
A3690	Install Tile Finishes - Admin	10	07-Jul-26	20-Jul-26	Install Tile Finishes - Admin															
A3710	Install Ceiling Tile - Admin	5	07-Jul-26	13-Jul-26	Install Ceiling Tile - Admin															
A6230	Install Data - Admin	5	07-Jul-26	13-Jul-26	Install Data - Admin															



ActivityID	Activity Name	Orig Dur	Start	Finish	2026												2027			
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr				
A5960	High Performance Flooring Restrooms - Pod 1	5	02-Sep-26	09-Sep-26						■	High Performance Flooring Restrooms - Pod 1									
A4000	Install Food Services Equipment	5	04-Sep-26	11-Sep-26						■	Install Food Services Equipment									
A2820	Install Ceiling Tile - Pod 1	5	16-Sep-26	22-Sep-26						■	Install Ceiling Tile - Pod 1									
A2850	Install Toilet Fixtures - Pod 1	5	01-Oct-26	07-Oct-26							■	Install Toilet Fixtures - Pod 1								
A2860	Install Doors and Hardware - Pod 1	5	08-Oct-26	14-Oct-26							■	Install Doors and Hardware - Pod 1								
A2870	Install Toilet Accessories - Pod 1	7	21-Oct-26	29-Oct-26							■	Install Toilet Accessories - Pod 1								
A2880	Install Misc. Finishes - Pod 1	5	30-Oct-26	05-Nov-26							■	Install Misc. Finishes - Pod 1								
A2890	Perform Contractors Punch - Pod 1	5	06-Nov-26	12-Nov-26							■	Perform Contractors Punch - Pod 1								
<b>Hardscape / Landscape</b>		141	11-Feb-26 A	28-Aug-26																
A3510	Installation of Building Gas	57	11-Feb-26 A	30-Apr-26	■	Installation of Building Gas														
A3040	Install South Parking Lot Pavement	18	20-Apr-26 A	13-May-26	■	Install South Parking Lot Pavement														
A5880	Dumpster/Transformer Enclosure CMU	5	30-Apr-26	06-May-26	■	Dumpster/Transformer Enclosure CMU														
A3050	Install West Drive Lane Paving	14	14-May-26	03-Jun-26	■	Install West Drive Lane Paving														
A5920	Install Site Lighting	10	29-May-26	11-Jun-26	■	Install Site Lighting														
A3060	Install NE Drive Lane Paving	14	04-Jun-26	23-Jun-26	■	Install NE Drive Lane Paving														
A3070	Install Sidewalks	10	19-Jun-26	02-Jul-26	■	Install Sidewalks														
A3090	Install Irrigation	14	06-Jul-26	23-Jul-26	■	Install Irrigation														
A3100	Install Landscaping	18	05-Aug-26	28-Aug-26	■	Install Landscaping														
A4050	Install Site Furnishing	5	19-Aug-26	25-Aug-26	■	Install Site Furnishing														
A3110	Install South Parking Lot - Top Coat and Pavement Marking	7	20-Aug-26	28-Aug-26	■	Install South Parking Lot - Top Coat and Pavement Marking														
<b>Testing and Start-Up</b>		151	30-Apr-26	03-Dec-26																
A3190	State Health Department Inspection - 50%	5	30-Apr-26	06-May-26	■	State Health Department Inspection - 50%														
A2950	Test and Balance	22	15-Oct-26	13-Nov-26							■	Test and Balance								
A2960	Functional Start-Up	5	02-Nov-26	06-Nov-26							■	Functional Start-Up								
A2920	Mechanical Final Inspections	3	06-Nov-26	10-Nov-26							■	Mechanical Final Inspections								
A2930	Plumbing Final Inspection	3	06-Nov-26	10-Nov-26							■	Plumbing Final Inspection								
A2910	Electrical Final Inspection	3	11-Nov-26	13-Nov-26							■	Electrical Final Inspection								
A2940	Building Final Inspection	3	13-Nov-26	17-Nov-26							■	Building Final Inspection								
A2900	Fire Sprinkler Inspection	3	18-Nov-26	20-Nov-26							■	Fire Sprinkler Inspection								
A2970	Fire Alarm Inspection	3	18-Nov-26	20-Nov-26							■	Fire Alarm Inspection								
A2980	State Fire Marshal Inspection	3	23-Nov-26	25-Nov-26							■	State Fire Marshal Inspection								
A3200	State Health Department Inspector - Final	3	23-Nov-26	25-Nov-26							■	State Health Department Inspector - Final								
A3180	Weather Days	4	30-Nov-26	03-Dec-26							■	Weather Days								
<b>Closeout</b>		37	13-Nov-26	08-Jan-27																
A3000	Create Arch Punchlist	5	13-Nov-26	19-Nov-26							■	Create Arch Punchlist								
A2990	Substantial Completion	0		03-Dec-26							◆	Substantial Completion								
A3010	Perform Arch Punchlist	24	04-Dec-26	08-Jan-27							■	Perform Arch Punchlist								
A3030	Final Completion	0		08-Jan-27							◆	Final Completion								