

# **BOCC Project listing and status update**

**William White and Associates, LLC**

**January 12, 2026**

## **Elevator Overview – JJC Elevator #10009**

- Work in the Annex has started back. Asbestos abatement completed.
- Work in Metro 2 has begun.
- Schedule – within all required guidelines

## **Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor**

- Construction is almost complete. Punch list to complete the week of 12<sup>th</sup>.
- Lacking a couple items for completion
- Contract completion March 22, 2026, with schedule of late January completion.
- Schedule – within all required guidelines.

## **Annex Security/Front Entrance – 10067**

- Flooring finish defined and scope for extending wall to column defined and pricing finalized.
- Contract schedule to extend into late February.
- Schedule – within all required guidelines.

## **Courthouse Elevator (Jail) - 10119**

- As noted above in with elevator overview.
- Contract schedule October 23, 2026

## **Annex Elevators – 10120**

- Additional asbestos abatement is completed.
- Contract schedule December 1, 2026.

## **Behavioral Health Services Facility - 10130**

- Submittals progressing and working through finishing.
- Steel and exterior framing continue and to be completed this month.
- Framing and sheathing continue.
- Underground plumbing is complete.
- Schedule – Current project schedule concerns. Weather and site impacting progress of sitework. Contract Schedule of late December 2026, but continues to be concerning due to weather and unknown conditions.