

PBA Project listing and status update

William White and Associates, LLC

June 23, 2025

Emergency Ops - #10064

- 37th Street path forward appears to be August, 2025.
- Project schedule will advance to a completion of December 31, 2025.
- Interior remodel ongoing.
- Exterior work progressing.
- Schedule – within all required guidelines

ICB Elevator - #10121

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines

Metro 1 Elevator - #10122

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

Metro 2 Elevator - #10123

- Submittals complete and equipment ordered.
- Schedule – within all required guidelines.

ICB Remodel - #10133

- Abatement is complete.
- Interior demolition ongoing.
- Slab prep/rebar on going in basement. First slab pour complete. Next pour scheduled for 7/1.
- Structural steel delivered. Erection has started.
- Defining pour schedule for the basement and structural steel.
- Schedule – within all required guidelines