

BOCC Project listing and status update

William White and Associates, LLC

December 9, 2024

Juvenile Justice Elevator - #10009

- Kone proceeding with submittals.
- Schedule – within all required guidelines

Court Clerk Social Distancing - #10033 – 5th Floor

- Contract award complete – budget available for asbestos abatement and change order requirements.
- Schedule – subject to project design changes, but completion scheduled for February 2026.

Clerks Books 1st Floor - #10067 A

- Phase one south side complete with punch list items remaining.
- Final layout for Clerks Books completed.
- North side completion requirement of January 30, 2025. White does not have a schedule update.
- Schedule – within all required ARPA guidelines

Annex Security/Front Entrance - #10067 C

- Work has started on the exterior and first phase on the interior.
- Schedule – within all required guideline

Drainage Culvert Inventory - #10068

- Culvert review is almost 95% complete and on schedule for late December 2024 completion.
- Currently reviewing and correcting some QC issues and making final surveys.
- Schedule – within all required guideline

Courthouse Elevator (Jail) - #10119

- Kone was selected as contractor. Contract has been issued.
- Submittal process ongoing.
- Schedule – within all required guideline

Annex Elevators - #10120

- Kone selected as contractor. Contract has been issued.
- Submittal process ongoing.
- Schedule – within all required guideline

Behavioral Health Services Facility - #10130

- Site selected.
- Contractor selection complete.
- Land purchased and continuing plan review.

- January 2, 2025, start date. CMAR contract in review.
- Schedule – Current project schedule concerns.

Existing Jail HVAC - #10073

- Work progressing.
- Schedule – within all required guideline

Existing Jail Loading Dock - 10077.

- Contractor complete.