

PBA Project listing and status update

William White and Associates, LLC

March 9, 2026

Emergency Ops - 10064

- **Emergency Management portion will extend to about 2-27-26 for the low voltage.**
- **Signage to be shipped in one week currently.**
- **Schedule – within all required guidelines**

ICB Elevator - 10121

- **Complete. Warranty confirmed to begin when the building becomes operational.**
- **Schedule – within all required guidelines**

Metro 1 Elevator - 10122

- **Complete pending final punch list and state requirements.**
- **Schedule – within all required guidelines.**

Metro 2 Elevator - 10123

- **Complete pending final punch list and state requirements.**
- **Schedule – within all required guidelines.**

ICB Remodel - 101330

- **Additional structural deterioration found in the columns during the first reinforcement correction.**
- **The architects and engineers are proceeding with revisions and design work.**
- **Overhead hydronic piping at 95% throughout.**
- **ARPA project completion November 10, 2026.**
- **Schedule – within all required guidelines**