

# BOCC Project listing and status update

William White and Associates, LLC

March 10, 2025

## Juvenile Justice Elevator - #10009

- Annex and ICB submittals are complete. Annex and ICB elevators are being ordered. Proceeding with remaining submittals and minor modifications. The design of the 480v connection in lieu of 208v in the ICB is complete.
- Metro elevator final submittals are complete.
- Schedule – within all required guidelines

## Court Clerk Social Distancing - #10033 – 5<sup>th</sup> Floor

- Construction has begun and abatement requirements are defined.
- Abatement on 5<sup>th</sup> floor, flooring and mastic is complete.
- Proceeding with raised floor proposals.
- Finalize electrical requirements after floor type determination.
- Schedule – subject to project design changes, but completion scheduled for February 2026.

## Clerks Books 1<sup>st</sup> Floor - #10067 A

- Construction complete.
- Final layout for Clerks Books completed.
- North side book relocation completion requirement of March 31, 2025.
- Schedule – within all required ARPA guidelines

## Annex Security/Front Entrance - 10067 C

- First through Third phase of abatement is complete with delays for the cold weather.
- The fourth phase is underway.
- West end exterior demo complete and continue with weather delays on new concrete work. Poured sidewalk and working on ramp.
- Approved extended contract completion date due to delays.
- Start first flooring demo March 15, 2025.
- Schedule – within all required guideline

## Courthouse Elevator (Jail) - 10119

- The submittal process is ongoing.
- Schedule – within all required guideline

## Annex Elevators - 10120

- The submittal process is ongoing.
- Schedule – will require adjustments.

**Behavioral Health Services Facility - 10130**

- Work has begun and testing lab selection is complete.
- Working through pay application requirements.
- Schedule – Current project schedule concerns are being reviewed, and project is progressing.

**Existing Jail HVAC - 10073**

- Work progressing.
- Duct cleaning was completed on 3rd floor.
- 3<sup>rd</sup> and 4<sup>th</sup> floor complete this week and moving to 10th and 11th floor next week.
- Basement work complete.
- Change order complete.
- Schedule – within all required guideline