

PBA Project listing and status update

William White and Associates, LLC

October 27, 2025

Emergency Ops - 10064

- **37th Street work complete.**
- **Project schedule will advance to a completion of December 31, 2025. The Emergency Management portion will extend past 12-31-2025 for the low voltage additional scope.**
- **Interior remodel work ongoing. Framing and sheetrock working, tape, bed and paint working.**
- **Addition to Emergency Ops building ongoing**
- **Mechanical equipment installed.**
- **Schedule – within all required guidelines**

ICB Elevator - 10121

- **Submittals complete and equipment ordered.**
- **Contract completion March 2, 2026.**
- **Schedule – within all required guidelines**

Metro 1 Elevator - 10122

- **Submittals complete and equipment ordered.**
- **Contract completion March 23, 2026, scheduling advancing for earlier completion.**
- **Schedule – within all required guidelines.**

Metro 2 Elevator - 10123

- **Submittals complete and equipment ordered.**
- **Contract completion June 15, 2026, scheduling advancing for earlier completion.**
- **Schedule – within all required guidelines.**

ICB Remodel - 101330

- **The existing structure horizontal and vertical survey impacts and design complete.**
- **Overhead hydronic piping at 75% throughout.**
- **ARPA project completion November 10, 2026. Project completion is being revised to horizontal and vertical control impacts.**
- **Schedule – within all required guidelines**

