

BOCC Project listing and status update

William White and Associates, LLC

February 10, 2025

Juvenile Justice Elevator - #10009

- Annex submittals complete. Proceeding with remaining submittals and minor modifications. The design of the 480v connection in lieu of 208v in the ICB is in progress.
- Schedule – within all required guidelines

Court Clerk Social Distancing - #10033 – 5th Floor

- Construction has begun and abatement requirements are defined.
- Abatement on 5th floor, flooring and mastic is about 25% complete.
- Schedule – subject to project design changes, but completion scheduled for February 2026.

Clerks Books 1st Floor - #10067 A

- Phase one south side complete with punch list items remaining.
- Final layout for Clerks Books completed.
- North side completion requirement of March 31, 2025. White does not have a schedule update.
- Schedule – within all required ARPA guidelines

Annex Security/Front Entrance - #10067 C

- First and Second phase of abatement is complete with delays for the cold weather.
- Third phase is underway.
- West end exterior demo complete and proceeding with new concrete work.
- Schedule – within all required guideline

Drainage Culvert Inventory - #10068

- Culvert review is complete.
- All documentation is complete.

Courthouse Elevator (Jail) - 10119

- The submittal process is ongoing.
- Schedule – within all required guideline

Annex Elevators - 10120

- The submittal process is ongoing.
- Schedule – within all required guideline

Behavioral Health Services Facility - 10130

- Work has begun and testing lab selection is complete.
- Schedule – Current project schedule concerns are being reviewed and project is progressing.

Existing Jail HVAC - #10073

- Work progressing.
- Duct cleaning completed on 2nd floor.
- Basement work complete.
- Change order complete.
- Schedule – within all required guideline